

Action Plan

Grantee: Texas - GLO

Grant: B-16-DH-48-0001

LOCCS Authorized Amount:	\$ 74,568,000.00
Grant Award Amount:	\$ 74,568,000.00
Status:	Submitted - Await for Review
Estimated PI/RL Funds:	\$ 0.00
Total Budget:	\$ 74,568,000.00

Funding Sources

Funding Source

HUD - CFDA 14.228

Funding Type

Other Federal Funds

Narratives

Disaster Damage:

In 2015 Texas had two separate events that qualified for appropriation under Public Law 114-113. Both events resulted from heavy rains and winds that caused severe damage across nearly half the State or 134,000 square miles. The May event (DR-4223), also known as the Memorial Day Floods, occurred May 4 to June 23, 2015, and resulted in a declaration for 113 counties across Texas. The event in October (DR-4245) occurred October 22 to October 31, 2015, and resulted in a declaration for 22 counties. In total, 116 counties were impacted by these disasters, with 19 counties being designated as impacted by both disaster declarations.

During the first part of May, many locations across the State received well above normal rainfall that saturated the soils. When the Memorial Day weekend arrived, much of the region was at least 2-4 inches (100-300%) above average. These conditions meant that new rain would become run-off directly into rivers, streams, and flash flood prone areas. Certain areas of Texas saw more than 20 inches of rainfall in a matter of days. In total, about 8million acre feet of water flowed into the State's reservoirs.

Central and eastern Texas were also hit by dangerous flooding in October of 2015 when rainfall patterns converged with remnants of Hurricane Patricia. In total 22 counties were part of this disaster declaration (DR-4245).

GLO-CDR estimates a combined loss of over \$2 billion in unmet long-term recovery needs when considering the impact of the multiple disasters suffered by Texas in both 2015 and 2016. The Texas counties impacted by these floods represent 76 percent of the Texas population, or 20.9 million people - a total population greater than that of 48 states.

Recovery Needs:

The State's unmet need for non-housing totals \$69,689,983 and increases to \$80,143,480 when including a resiliency multiplier of 15% (\$10,453,497). The data for housing unmet needs comes from TDEM and the National Emergency Management Information System (NEMIS) database. The State's unmet need for housing totaled \$69,440,104. This figure increases to \$79,856,120 when including the resilience multiplier of 15% (\$10,416,016).

Unmet need as identified by the Small Business Administration (SBA) is \$132,391,924 for housing and \$23,218,266 for businesses. Per FEMA and SBA data, unmet need for the state of Texas totals \$315,609,790.

These estimates are only looking at FEMA IA and PA estimates and SBA estimates and do not take into consideration lost property valuation, sales tax revenue, unemployment, agricultural losses, and loss of tourism revenue.

Recognizing the State's long and well-documented history of flooding, as well as its ongoing efforts to mitigate future flooding in our most vulnerable areas, the State is committed to rebuilding resiliently. In assessing unmet needs, it is important to consider the additional costs of safeguarding housing and community development investments from future disasters. GLO-CDR estimates a combined loss of over \$2 billion in unmet long-term recovery needs when considering the impact of the multiple disasters suffered by Texas in both 2015 and 2016.



Project Summary

Project #	Project Title	Grantee Activity #	Activity Title	Grantee Program
0001	ADMINISTRATION	GLO-Admin	GLO	
0002	PLANNING	GLO-Planning	GLO Service Planning	
		Planning[15F]_23-081-000-D855_TWDB	Planning	
0003	HARRIS COUNTY	18-415-000_MI_1b_Harris County	Sewer Facilities	
		18-415-000_MI_4_Harris County	Street Improvements	
		18-415-000_MI_5_Harris County	Flood and Drainage	
		18-453-000-B164_BP_LMHI	LMHI-BP/Incentives & PD	
		18-470-000_MI_1b_Pasadena	Sewer Facilities	
		19-227-000_MI_5_Bellaire	Flood and Drainage Facilities	
		19-231-000-MI_5_City of La Porte		
0004	HAYS COUNTY	18-421-000_MI_BP-UN_Hays County	UN-BP & PD	
		18-421-000_MI_BP_Hays County	LMI-BP & PD	
		18-421-000_MI_HAP-UN_Hays County	UN-HAP & PD	
		18-421-000_MI_HAP_Hays County	LMI-HAP & PD	
		18-501-000_MI_4_Hays County	Street Improvements	
		19-107-000_MI_BP-LMB_Wimberley	Cancellation	
		19-107-000_MI_DPA-LMH_Wimberley		
		19-107-000_MI_HAP-LMH_Wimberley	LMH-HAP & PD	
		19-107-000_MI_LMHI_Wimberley	LMHI-HI	
		19-228-000_MI_4_Uhland	Street Improvements	
		19-228-000_MI_5_Uhland	Flood and Drainage Facilities	
		19-229-000-MI_5_Wimberley		
		19-230-000-MI_5_Buda		
		19-280-000-MI_4_Kyle	Street Improvements	
		19-280-000-MI_5_Kyle	Flood and Drainage Facilities	
0005	HIDALGO COUNTY	18-271-000_MI_5_Hidalgo County	Flood and Drainage Facilities	
		18-419-000_MI_HAP_Hidalgo County	LMI-HAP & PD	
0006	TRAVIS COUNTY	18-417-000_MI_Multi-LMI_Austin	LMI-Multi	
		19-131-000_MI_10_Austin	Specially Authorized Public Facilities and Improve	
		19-138-000_MI_HBA-LMH_Travis County	LMH-HBA & PD	
		19-281-000_MI_5_Travis County	Flood and Drainage Facilities	
0007	SC HOUSING	18-384-000_SC_HAP_Newton County	LMI-HAP & PD	



0008	SC INFRASTRUCTURE	18-385-000_SC_HAP_Newton County	
		18-397-000_SC_LMI_Willacy County Housing Authority	LMI-Multi & PD
		18-397-000_SC_UN_Willacy County Housing Authority	UN-Multi & PD
		18-401-000_SC_HAP_Willacy County Housing Authority	LMI-HAP & PD
		18-411-000_SC_Multi_LMI_Corsicana	LMI-Multi & PD
		19-110-000_SC_LMI_Hubbard	LMI-RMulti & PD
		18-326-000_SC_4_Jasper County	Street Improvements
		18-328-000_SC_4_Jasper County	
		18-329-000_SC_5_Reno	Flood and Drainage Facilities
		18-330-000-B012_SC_5_Reno	
		18-331-000_SC_5_Premont	
		18-332-000_SC_4_Somerville	Street Improvements
		18-334-000_SC_5_Willacy County	Flood and Drainage Facilities
		18-335-000_SC_5_Clifton	
		18-336-000_SC_5_Buffalo	
		18-337-000_SC_5_Kirbyville	
		18-338-000_SC_1b_Kirbyville	Sewer Facilities
		18-339-000_SC_1b_Orange Grove	
		18-340-000_SC_5_Orange Grove	Flood and Drainage Facilities
		18-342-000_SC_5_Premont	
		18-391-000_SC_4_Rice	Street Improvements
		18-392-000_SC_4_Rice	
		18-393-000_SC_5_Hubbard	Flood and Drainage Facilities
		18-394-000_SC_1b_Jewett	Sewer Facilities
		18-395-000_SC_1b_Hubbard	
		18-396-000_SC_5_Jim Wells County	Flood and Drainage Facilities
		18-402-000_SC_5_Normangee	
		18-403-000_SC_4_Grimes County	Street Improvements
		18-404-000_SC_5_Dawson	Flood and Drainage Facilities
		18-405-000_SC_5_Raymondville	
18-406-000_SC_10_Bridgeport	Fire Protection Facilities and Equipment		
18-407-000_SC_5_Lyford	Flood and Drainage Facilities		
18-409-000_SC_5_Lyford			
18-414-000_SC_5_Corsicana			
18-416-000_SC_5_Corsicana	Drainage Improvements		



		18-425-000_SC_5_Jim Wells County	Flood and Drainage Facilities
		18-426-000_SC_5_Navasota	
0009	Disaster Recovery Reallocation	19-112-000_SC_5_Willacy County	
		DRRP[15F]_HMID_LMI_25-109-001-F043_JacintoCity_SF	Wastewater System Improvements
		DRRP[15F]_HMID_LMI_25-109-002-F214_JacintoCity_SF	
		DRRP[15F]_HMID_LMI_25-109-003-F215_JacintoCity_PF	Emergency Communications
		DRRP_HMID_LMI_GranteeSupport[15F]_PF	DRRP Grantee Support for Subrecipient HMID LMI Public Facilities Activities
		DRRP_HMID_LMI_GranteeSupport[15F]_WSF	DRRP Grantee Support for Subrecipient HMID LMI Water or Sewer lines or systems Activities
9999	Restricted Balance	18-100-000_00_Admin_MPACT-02142023151801-10042023133019	Administration
		18-384-000_SC_Admin_Newton County-01042024190220	
		18-385-000_SC_Admin_Newton County-01042024190253	
		18-401-000_SC_Admin_Willacy County Housing Authority-08212023153623-10042023132856	
		18-411-000_SC_Admin_Corsicana-09122023125424-10042023132943	
		18-417-000_MI_Admin_Austin-09122023125656-10042023132931	
		18-419-000_MI_Admin_Hidalgo County-08182023093759-10042023132956	
		18-421-000_MI_Admin_Hays County-09252023181222-10042023133008	
		18-453-000-B164_Admin-09012021170431-10042023133038	
		19-107-000_MI_Admin_Wimberley-08282023130717-10042023132914	
		19-110-000_SC_ADMIN_Hubbard-01042024190651	
		19-138-000_MI_Admin_Travis County-04012024134946	



Activities

Project # / 0001 / ADMINISTRATION

Grantee Activity Number: GLO-Admin

Activity Title: GLO

Activity Type:

Administration

Project Number:

0001

Projected Start Date:

02/13/2017

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Activity Status:

Under Way

Project Title:

ADMINISTRATION

Projected End Date:

04/05/2027

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 3,728,400.00

Most Impacted and Distressed Budget: \$ 2,982,720.00

Other Funds: \$ 0.00

Total Funds: \$ 3,728,400.00

Benefit Report Type:

NA

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Texas General Land Office

Organization Type

State Agency

Proposed Budget

\$ 3,728,400.00

Location Description:

Construction shall take place throughout the impacted areas.



Activity Description:

Administration costs related to the disaster.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Project # / 0002 / PLANNING

Grantee Activity Number: GLO-Planning

Activity Title: GLO Service Planning

Activity Type:

Planning

Project Number:

0002

Projected Start Date:

02/13/2017

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Activity Status:

Under Way

Project Title:

PLANNING

Projected End Date:

04/05/2027

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 2,193,600.00

Most Impacted and Distressed Budget: \$ 1,754,880.00

Other Funds: \$ 0.00

Total Funds: \$ 2,193,600.00

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Accomplishments

of community engagement meetings/events

of Plans or Planning Products

Activity funds eligible for DREF (Ike Only)

LMI%:

Total

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Texas General Land Office

Organization Type

State Agency

Proposed Budget

\$ 2,193,600.00

Location Description:

Activities shall take place throughout the impacted areas.

Activity Description:



Planning costs related to the disaster.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: Planning[15F]_23-081-000-D855_TWDB

Activity Title: Planning

Activity Type:

Planning

Project Number:

0002

Projected Start Date:

06/23/2023

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Activity Status:

Under Way

Project Title:

PLANNING

Projected End Date:

09/30/2027

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,000,000.00

Most Impacted and Distressed Budget: \$ 800,000.00

Other Funds: \$ 0.00

Total Funds: \$ 1,000,000.00

Benefit Report Type:

NA

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

TEXAS WATER DEVELOPMENT BOARD

Organization Type

State Agency

Proposed Budget

\$ 1,000,000.00

Location Description:

This study shall cover the area of the Lower Rio Grande Valley, including Starr, Hidalgo, Willacy, and Cameron counties.

Activity Description:

The Texas Water Development Board shall develop and implement a comprehensive, science-based, Texas Integrated Flooding Framework (TIFF) for the Lower Rio Grande Valley.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Project # / 0003 / HARRIS COUNTY



Grantee Activity Number: 18-415-000_MI_1b_Harris County

Activity Title: Sewer Facilities

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0003

Projected Start Date:

05/07/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

Activity Status:

Completed

Project Title:

HARRIS COUNTY

Projected End Date:

08/31/2021

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 97,359.28

Most Impacted and Distressed Budget: \$ 97,359.28

Other Funds: \$ 0.00

Total Funds: \$ 97,359.28

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

1765

Low

Mod

590

Low/Mod%

33.43

Projected Accomplishments

of public facilities

Total

1

LMI%:

33.43

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Harris, County

Organization Type

Local Government

Proposed Budget

\$ 97,359.28

Location Description:

Construction shall take place in Harris County at Precinct 3 Bear Creek Pioneers Park - 3535 War Memorial Street.



Activity Description:

Harris County shall install an early-warning detection and remote-control system to govern key components of the wastewater treatment system, including a real-time remote rain gauge, remote flood gauges, and real-time electronic monitoring components. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-415-000_MI_4_Harris County

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0003

Projected Start Date:

05/07/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HARRIS COUNTY

Projected End Date:

08/31/2021

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 449,042.27

Most Impacted and Distressed Budget: \$ 449,042.27

Other Funds: \$ 0.00

Total Funds: \$ 449,042.27

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

3255

Low

Mod

1920

Low/Mod%

58.99

Projected Accomplishments

of Linear feet of Public Improvement

Total

10221

LMI%:

58.99

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Harris, County

Organization Type

Local Government

Proposed Budget

\$ 449,042.27

Location Description:

Construction shall take place in Harris County Robertcrest Street - From Sandydale Lane to Dead End, Robertcrest Street - From Debeney Drive to Aldine Mail Route Road, Sandydale Lane - From Chrisman Road to Aldine Westfield Road, Charriton Drive - From Chrisman Road to Stirrup Drive, Debeney Drive - From Charriton Drive to Aldine Westfield Road, Otterbury Drive - From Robertcrest Street to Dead End, Mayor Drive - From Sandydale Lane to Debeney Drive, Stirrup Drive - From Sandydale Lane to Debeney Drive.



Activity Description:

Harris County shall repair the driving surface, sub-grade, and road base by milling, applying asphalt, and striping. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-415-000_MI_5_Harris County

Activity Title: Flood and Drainage

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0003

Projected Start Date:

05/07/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HARRIS COUNTY

Projected End Date:

08/31/2021

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 2,117,656.50

Most Impacted and Distressed Budget: \$ 2,117,656.50

Other Funds: \$ 0.00

Total Funds: \$ 2,117,656.50

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

18815

Low

Mod

12285

Low/Mod%

65.29

Projected Accomplishments

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

of Elevated Structures

Activity funds eligible for DREF (Ike Only)

of cable feet of public utility

of Linear miles of Public Improvement

of Linear feet of Public Improvement

Total

3590

LMI%:

65.29

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Organization Type

Proposed Budget



Location Description:

Construction shall take place in Harris County at Precinct 1 - East Mount Houston Road From Mesa Drive to Highway 59 / Interstate 69, Precinct 1 Beaumont Place - Beaumont Place Ditches, Precinct 1 Northline Terrace - Northline Terrace Subdivision Ditches and Halls Bayou Harris County Flood Control District - Lillja Road and 300 E. Helms Road.

Activity Description:

Harris County shall improve drainage by regrading and reshaping ditches, clearing ditches and culverts, replacing/upsizing culverts, and construction of 2 detention ponds. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-453-000-B164_BP_LMHI

Activity Title: LMHI-BP/Incentives & PD

Activity Type:

Acquisition - buyout of residential properties

Project Number:

0003

Projected Start Date:

05/04/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HARRIS COUNTY

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 349,582.94

Most Impacted and Distressed Budget: \$ 349,582.94

Other Funds: \$ 0.00

Total Funds: \$ 349,582.94

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Owner Households

Total	Low	Mod	Low/Mod%
1		1	100.00
1		1	100.00

of Households

Projected Accomplishments

of Singlefamily Units

Total

1

of Housing Units

1

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

of Parcels acquired voluntarily

of Parcels acquired by admin settlement

of Parcels acquired by condemnation

of Properties



Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Harris, County

Organization Type

Local Government

Proposed Budget

\$ 349,582.94

Location Description:

Activities shall take place in Harris County, Zip Code 77037.

Activity Description:

Harris County will offer buyout assistance to homeowners located in a floodplain or residing in a repetitive flood area that agree to relocate outside of the floodplain or in a location of reduced flood risk (i.e. elevation mitigation). These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

Grantee Activity Number: 18-470-000_MI_1b_Pasadena

Activity Title: Sewer Facilities

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0003

Projected Start Date:

05/14/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HARRIS COUNTY

Projected End Date:

05/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 356,678.25

Most Impacted and Distressed Budget: \$ 356,678.25

Other Funds: \$ 0.00

Total Funds: \$ 356,678.25

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

4590

Low

2245

Mod

1065

Low/Mod%

72.11

Projected Accomplishments

of Linear feet of Public Improvement

Total

5200

LMI%:

72.11

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Pasadena

Texas General Land Office

Organization Type

Unknown

State Agency

Proposed Budget

\$ 423,950.51

\$ 0.00

Location Description:

Construction shall take place in the City of Pasadena at Glenmore Ditch - East side of Glenmore Ditch from Weiser Drive to Suiter Way Street and Satsuma el Porvenir Subdivision - Red Bluff Road between Medellin Street and Zarate Avenue; Medellin Street from Red Bluff Road to Almdendares Avenue; Zarate Avenue from Medellin Street to Red Bluff Road; Almdendares Avenue from Medellin Street to Red Bluff Road; Along sewer easement



between Almdendres Avenue and Prairie Avenue.

Activity Description:

The City of Pasadena shall repair and/or replace critical sanitary sewer system components including manholes, connections/house services, sanitary sewer lines, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-227-000_MI_5_Bellaire**Activity Title: Flood and Drainage Facilities****Activity Type:**

Rehabilitation/reconstruction of a public improvement

Project Number:

0003

Projected Start Date:

07/16/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

Activity Status:

Completed

Project Title:

HARRIS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 256,419.70**Most Impacted and Distressed Budget:** \$ 256,419.70**Other Funds:** \$ 0.00**Total Funds:** \$ 256,419.70**Benefit Report Type:**

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

1245

Low

50

Mod

45

Low/Mod%

7.63

Projected Accomplishments

of Elevated Structures

Total

of Linear feet of Public Improvement

590

LMI%:

7.63

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Bellaire

Texas General Land Office

Organization Type

Unknown

State Agency

Proposed Budget

\$ 252,034.00

\$ 0.00

Location Description:

Construction shall take in the City of Bellaire at the 4300 Block of Cynthia Street and ending at the corner of Cynthia Street and Baldwin Street.

Activity Description:

The City of Bellaire shall remove and replace storm sewer pipes, inlets, and manholes; install an underground detention system with associated pavement work with landscape and tree protection; and complete associated appurtenances. These activities will meet the urgent need national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document 15F_LMISD_B671_Bellaire.pdf

Grantee Activity Number: 19-231-000-MI_5_City of La Porte

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0003

Projected Start Date:

03/07/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HARRIS COUNTY

Projected End Date:

05/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 286,548.01

Most Impacted and Distressed Budget: \$ 286,548.01

Other Funds: \$ 0.00

Total Funds: \$ 286,548.01

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

1200

Low

210

Mod

585

Low/Mod%

66.25

Projected Accomplishments

of Elevated Structures

Total

of Linear feet of Public Improvement

450

LMI%:

66.25

Proposed budgets for organizations carrying out Activity:

Responsible Organization

La Porte

Organization Type

Local Government

Proposed Budget

\$ 286,548.01

Location Description:

Construction shall take place in the City of La Porte at HCFCD Channel F216-00-00 - West Polk Street, 334 linear feet east of North 10th Street.

Activity Description:



The City of La Porte shall increasing pipe sizes, inlet sizes, concrete box culvert, installation of new storm sewer pipe, inlets, and culverts, repair/reconstruct streets, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Project # / 0004 / HAYS COUNTY

Grantee Activity Number: 18-421-000_MI_BP-UN_Hays County

Activity Title: UN-BP & PD

Activity Type:

Acquisition - buyout of residential properties

Project Number:

0004

Projected Start Date:

09/25/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 4,277.23

Most Impacted and Distressed Budget: \$ 4,277.23

Other Funds: \$ 0.00

Total Funds: \$ 4,277.23

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	1			0.00
# of Households	1			0.00

Projected Accomplishments

	Total
# of Singlefamily Units	1
# of Multifamily Units	
# of Housing Units	1
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	



Proposed budgets for organizations carrying out Activity:

Responsible Organization

Hays County

Organization Type

Local Government

Proposed Budget

\$ 4,277.23

Location Description:

Activity shall take place in Hays County. Zip Codes 78610, 78619, 78620, 78640, 78652, 78656, 78663, 78666, 78667, 78676, 78737 and 78390.

Activity Description:

Hays County will offer buyout assistance for urgent need households. These activities will meet the urgent need national objective.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-421-000_MI_BP_Hays County

Activity Title: LMI-BP & PD

Activity Type:

Acquisition - buyout of residential properties

Project Number:

0004

Projected Start Date:

09/25/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 350,750.83

Most Impacted and Distressed Budget: \$ 350,750.83

Other Funds: \$ 0.00

Total Funds: \$ 350,750.83

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Owner Households

Total	Low	Mod	Low/Mod%
1		1	100.00
1		1	100.00

of Households

Projected Accomplishments

of Singlefamily Units

Total

of Housing Units

1

1

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

of Parcels acquired voluntarily

of Parcels acquired by admin settlement

of Parcels acquired by condemnation

of Properties



Proposed budgets for organizations carrying out Activity:

Responsible Organization

Hays County

Organization Type

Local Government

Proposed Budget

\$ 350,750.83

Location Description:

Activity shall take place in Hays County. Zip Codes 78610, 78619, 78620, 78640, 78652, 78656, 78663, 78666, 78667, 78676, 78737 and 78390.

Activity Description:

Hays County will offer buyout assistance for low to moderate income households. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-421-000_MI_HAP-UN_Hays County

Activity Title: UN-HAP & PD

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0004

Projected Start Date:

09/25/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 69,182.13

Most Impacted and Distressed Budget: \$ 69,182.13

Other Funds: \$ 0.00

Total Funds: \$ 69,182.13

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00

Projected Accomplishments

	Total
# of Singlefamily Units	2
# of Multifamily Units	
# of Housing Units	2
# of Elevated Structures	
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	



#Units exceeding Energy Star

#Units with bus/rail access

#Low flow showerheads

#Low flow toilets

#Units with solar panels

#Dishwashers replaced

#Clothes washers replaced

#Refrigerators replaced

#Light fixtures (outdoors) replaced

#Light Fixtures (indoors) replaced

#Replaced hot water heaters

#Replaced thermostats

#Efficient AC added/replaced

#High efficiency heating plants

#Additional Attic/Roof Insulation

#Energy Star Replacement Windows

of Properties

Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Hays County	Local Government	\$ 69,182.13

Location Description:

Construction shall take place in Hays County. Zip Codes 78610, 78619, 78620, 78640, 78652, 78656, 78663, 78666, 78667, 78676, 78737 and 78390.

Activity Description:

Hays County will provide homeowner rehabilitation and reconstruction assistance activities. These activities will meet the urgent need national objective.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-421-000_MI_HAP_Hays County

Activity Title: LMI-HAP & PD

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0004

Projected Start Date:

09/25/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,261,533.02

Most Impacted and Distressed Budget: \$ 1,261,533.02

Other Funds: \$ 0.00

Total Funds: \$ 1,261,533.02

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Owner Households

Total	Low	Mod	Low/Mod%
9	5	4	100.00
9	5	4	100.00

of Households

Projected Accomplishments

of Singlefamily Units

Total

9

of Housing Units

9

of Elevated Structures

of Substantially Rehabilitated Units

ELI Households (0-30% AMI)

Activity funds eligible for DREF (Ike Only)

#Units with other green

#Units deconstructed

#Sites re-used

#Units exceeding Energy Star

#Units with bus/rail access

#Low flow showerheads



#Low flow toilets

#Units with solar panels

#Dishwashers replaced

#Clothes washers replaced

#Refrigerators replaced

#Light fixtures (outdoors) replaced

#Light Fixtures (indoors) replaced

#Replaced hot water heaters

#Replaced thermostats

#Efficient AC added/replaced

#High efficiency heating plants

#Additional Attic/Roof Insulation

#Energy Star Replacement Windows

of Properties

Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Hays County	Local Government	\$ 1,261,533.02

Location Description:

Construction shall take place in Hays County. Zip Codes 78610, 78619, 78620, 78640, 78652, 78656, 78663, 78666, 78667, 78676, 78737 and 78390.

Activity Description:

Hays County will provide homeowner rehabilitation and reconstruction assistance activities. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-501-000_MI_4_Hays County

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0004

Projected Start Date:

06/17/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 4,057,302.63

Most Impacted and Distressed Budget: \$ 4,057,302.63

Other Funds: \$ 0.00

Total Funds: \$ 4,057,302.63

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2225

Low

Mod

1896

Low/Mod%

85.21

Projected Accomplishments

of Linear feet of Public Improvement

Total

9389

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Hays County

Organization Type

Local Government

Proposed Budget

\$ 4,057,302.63

Location Description:

Construction shall take place in Hays County at Cotton Gin Road (CR129) - CR 157 to Bonanza Street.

Activity Description:

Hays County shall replace pavement, overlay streets, widen the existing shoulder, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.



Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document HaysCoB226FL15Inf_Bnf.pdf

Grantee Activity Number: 19-107-000_MI_BP-LMB_Wimberley

Activity Title: Cancellation

Activity Type:

Acquisition - buyout of residential properties

Project Number:

0004

Projected Start Date:

09/29/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Cancelled

Project Title:

HAYS COUNTY

Projected End Date:

07/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

Total	Low	Mod	Low/Mod%
			0.0
			0.0
			0.0

Projected Accomplishments

Total

of Singlefamily Units

of Housing Units

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

of Parcels acquired voluntarily

of Parcels acquired by admin settlement

of Parcels acquired by condemnation

of Properties

LMI%:



Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Wimberley

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Construction shall take place in the City of Wimberley. Zip Code 78676.

Activity Description:

The City of Wimberley will provide buyout assistance to incentivize homeowners to purchase a new home. These activities will meet low to the moderate-income national objective. Inactive activity as of amendment 1.

Environmental Assessment: COMPLETED**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

Grantee Activity Number: 19-107-000_MI_DPA-LMH_Wimberley

Activity Title: Cancellation

Activity Type:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

09/29/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Cancelled

Project Title:

HAYS COUNTY

Projected End Date:

07/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Total Low Mod Low/Mod%

Owner Households

0.0

of Households

0.0

Projected Accomplishments

Total

of Singlefamily Units

of Housing Units

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Wimberley

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Construction shall take place in the City of Wimberley. Zip Code 78676.



Activity Description:

The City of Wimberley will provide down payment assistance to incentivize homeowners to purchase a new home. These activities will meet low to the moderate-income national objective. Inactive activity as of amendment 1.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-107-000_MI_HAP-LMH_Wimberley

Activity Title: LMH-HAP & PD

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0004

Projected Start Date:

09/29/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

07/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 360,074.66

Most Impacted and Distressed Budget: \$ 360,074.66

Other Funds: \$ 0.00

Total Funds: \$ 360,074.66

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Owner Households

Total	Low	Mod	Low/Mod%
1		1	100.00
1		1	100.00

of Households

Projected Accomplishments

of Singlefamily Units

Total

1

of Housing Units

1

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

of Elevated Structures

of Substantially Rehabilitated Units

ELI Households (0-30% AMI)

Activity funds eligible for DREF (Ike Only)

#Units with other green

#Units deconstructed

#Sites re-used



#Units exceeding Energy Star

#Units with bus/rail access

#Low flow showerheads

#Low flow toilets

#Units with solar panels

#Dishwashers replaced

#Clothes washers replaced

#Refrigerators replaced

#Light fixtures (outdoors) replaced

#Light Fixtures (indoors) replaced

#Replaced hot water heaters

#Replaced thermostats

#Efficient AC added/replaced

#High efficiency heating plants

#Additional Attic/Roof Insulation

#Energy Star Replacement Windows

of Properties

Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Wimberley	Local Government	\$ 360,074.66

Location Description:

Construction shall take place in the City of Wimberley. Zip Code 78676.

Activity Description:

The City of Wimberley will provide homeowner rehabilitation and reconstruction assistance activities. These activities will meet low to the moderate-income national objective.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-107-000_MI_LMHI_Wimberley

Activity Title: LMHI-HI

Activity Type:

Housing incentives to encourage resettlement

Project Number:

0004

Projected Start Date:

09/29/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

07/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 5,666.10

Most Impacted and Distressed Budget: \$ 5,666.10

Other Funds: \$ 0.00

Total Funds: \$ 5,666.10

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	1		1	100.00
# of Households	1		1	100.00

Projected Accomplishments

	Total
# of Singlefamily Units	1
# of Multifamily Units	
# of Housing Units	1

Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Wimberley	Local Government	\$ 5,666.10

Location Description:

Construction shall take place in the City of Wimberley. Zip Code 78676.

Activity Description:

The City of Wimberley will provide housing incentives to incentivize homeowners to purchase a new home. These activities will meet low to the moderate-income national objective.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-228-000_MI_4_Uhland

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0004

Projected Start Date:

03/02/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 62,659.30

Most Impacted and Distressed Budget: \$ 62,659.30

Other Funds: \$ 0.00

Total Funds: \$ 62,659.30

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

895

Low

350

Mod

285

Low/Mod%

70.95

Projected Accomplishments

of Linear feet of Public Improvement

Total

446

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Uhland

Organization Type

Local Government

Proposed Budget

\$ 62,659.30

Location Description:

Construction shall take place in the City of Uhland at Cotton Gin Road - Highway 21 to western city limit.

Activity Description:

The City of Uhland shall repair/replace pavement, widen existing shoulders, install riprap, apply roadway base material, install curbs and driveway base, adjust fences, install hydromulch, and complete associated

appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document UhlandB672_LMISDFNLApp.pdf

Grantee Activity Number: 19-228-000_MI_5_Uhland

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0004

Projected Start Date:

03/02/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 248,598.50

Most Impacted and Distressed Budget: \$ 248,598.50

Other Funds: \$ 0.00

Total Funds: \$ 248,598.50

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

895

Low

350

Mod

285

Low/Mod%

70.95

Projected Accomplishments

of Elevated Structures

Total

of Linear feet of Public Improvement

280

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Uhland

Organization Type

Local Government

Proposed Budget

\$ 248,598.50

Location Description:

Construction shall take in the City of Uhland on Old Spanish Trail Seelinger Drive to southwest of Seelinger Drive and southwest of Everett Drive to southwest of Everett Drive.

Activity Description:



The City of Uhlend shall install pipe, safety end treatments, wingwalls, apply asphalt, construct concrete curbs and sidewalks, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document UhlendB672_LMISDFNApp.pdf

Grantee Activity Number: 19-229-000-MI_5_Wimberley

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0004

Projected Start Date:

05/29/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

05/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 317,955.11

Most Impacted and Distressed Budget: \$ 317,955.11

Other Funds: \$ 0.00

Total Funds: \$ 317,955.11

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

24

Low

Mod

3

Low/Mod%

12.50

Projected Accomplishments

of Elevated Structures

Total

of Linear feet of Public Improvement

265

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Wimberley

Organization Type

Local Government

Proposed Budget

\$ 317,955.11

Location Description:

Construction shall take place in the City of Wimberley at Hoots Holler Road - Low-Water Crossing to the End of the Street and Hoots Holler Low-Water Crossing - Approximately 10 LF North of the Low-Water Crossing



(Upstream) to Approximately 55 LF South of the Low-Water Crossing (Downstream).

Activity Description:

The City of Wimberley shall demolish the existing roadway; install storm inlets, reinforced concrete roadway, and a reinforced concrete apron; slope pavement; and complete associated appurtenances. These activities will meet the urgent need national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document WimberleyB673SUR_FNLApp.pdf

Grantee Activity Number: 19-230-000-MI_5_Buda

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0004

Projected Start Date:

06/18/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

05/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 441,362.07

Most Impacted and Distressed Budget: \$ 441,362.07

Other Funds: \$ 0.00

Total Funds: \$ 441,362.07

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

86

Low

Mod

47

Low/Mod%

54.65

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

2101

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Buda

Organization Type

Local Government

Proposed Budget

\$ 441,362.07

Location Description:

Construction shall take place in the City of Buda at Jack C. Hays Trail, Channel Parallel to Jack C. Hays Trail, Culvert Jack C Hays Trail and Channel Downstream of Jack C Hays Trail.

Activity Description:

The City of Buda shall excavate new channel, install culverts, wingwalls, riprap, dissipaters, drop structures, apply road surface, stabilize roadway embankment, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document BudaB674_SurveySummaryFNApp.pdf

Grantee Activity Number: 19-280-000-MI_4_Kyle

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0004

Projected Start Date:

10/07/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 781,084.28

Most Impacted and Distressed Budget: \$ 781,084.28

Other Funds: \$ 0.00

Total Funds: \$ 781,084.28

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

12420

Low

3165

Mod

2880

Low/Mod%

48.67

Projected Accomplishments

of Linear feet of Public Improvement

Total

2100

LMI%:

48.67

Proposed budgets for organizations carrying out Activity:

Responsible Organization

City of Kyle

Organization Type

Local Government

Proposed Budget

\$ 781,084.28

Location Description:

Construction shall take place in The City of Kyle at Windy Hill Road - 500 ft. W. of Cherrywood to 500 ft East of Purple Martin Avenue.



Activity Description:

The City of Kyle will reconstruct a portion of Windy Hill Road by removing and replacing existing culverts, the roadway, and approaches; widen the roadway pavement and structure to add turn lane capacity; install railing and end treatments that meet TxDOT standards; and perform associated appurtenances. These activities will meet the urgent need national objective.

Environmental Assessment: COMPLETED**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

Grantee Activity Number: 19-280-000-MI_5_Kyle

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0004

Projected Start Date:

10/07/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

Activity Status:

Completed

Project Title:

HAYS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,084,002.32

Most Impacted and Distressed Budget: \$ 1,084,002.32

Other Funds: \$ 0.00

Total Funds: \$ 1,084,002.32

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

12420

Low

3165

Mod

2880

Low/Mod%

48.67

Projected Accomplishments

of Elevated Structures

Total

of Linear feet of Public Improvement

1447

LMI%:

48.67

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

City of Kyle

Organization Type

Local Government

Proposed Budget

\$ 1,084,002.32

Location Description:

Construction shall take place in The City of Kyle at the Richmond Branch Drainage Area - From 570 LF N. of Windy Hill Rd. to 877 LF S. of Windy Hill Rd.



Activity Description:

The City of Kyle shall increase storm water collection capacity by increasing channel conveyance capabilities, remove and replace existing culverts with drainage structures, armor the channel and ditches, perform minor channel work downstream of the crossing at Windy Hill Road, and complete associated appurtenances. These activities will meet the urgent need national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Project # / 0005 / HIDALGO COUNTY

Grantee Activity Number: 18-271-000_MI_5_Hidalgo County

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0005

Projected Start Date:

09/18/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HIDALGO COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 4,607,385.68

Most Impacted and Distressed Budget: \$ 4,607,385.68

Other Funds: \$ 0.00

Total Funds: \$ 4,607,385.68

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

12860

Low

6140

Mod

2610

Low/Mod%

68.04

Projected Accomplishments

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

of Elevated Structures

Activity funds eligible for DREF (Ike Only)

of cable feet of public utility

of Linear miles of Public Improvement

of Linear feet of Public Improvement

Total

28281

LMI%:

68.04

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Organization Type

Proposed Budget



Location Description:

Construction shall take place in the City of Hidalgo.

Phase I - Southeast Area of Precinct 4. Drainage Improvements south of Canton Rd at the South Main Drain, and on Wisconsin Rd east of Cesar Chavez.

Phase II - Southeast Area of Precinct 4. Drainage Improvements at San Marcos Acres - Trunkline B, San Marcos Acres No. 3 - Trunkline C, Alamo Estates, Alamo Estates No 2– Trunkline D, Alamo Estates No 2– Trunkline D, San Marcos Acres, San Marcos Acres No 3, Alamo Estates, Alamo Estates No 2, North Alamo Terrace– Trunkline F, North Alamo Terrace on Dallas Ave, Franchesca Ave, Beaumont Ave, Chicago Ave, Herencia Manor– Trunkline X, and Herencia Manor– Trunkline Z.

Phase III - Southeast Area of Precinct 4. Kaylen Heights – Trunkline A, Kaylen Heights, Chris Estates, Alberta Meadows, Alberta Meadows No 2 – Trunkline B, Alberta Meadows, Alberta Meadows No 2, Hopewell Gardens – Trunkline C, Alberta Meadows– Trunkline D, Dan Burns Estates, – Trunkline E, Dan Burns Estates, – Trunkline F, and North Alamo Terrace on Alamo Rd.

Activity Description:

The City of Hidalgo shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None



Grantee Activity Number: 18-419-000_MI_HAP_Hidalgo County

Activity Title: LMI-HAP & PD

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0005

Projected Start Date:

07/08/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

HIDALGO COUNTY

Projected End Date:

08/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,124,602.25

Most Impacted and Distressed Budget: \$ 1,124,602.25

Other Funds: \$ 0.00

Total Funds: \$ 1,124,602.25

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# Owner Households	11		11	100.00
# of Households	11		11	100.00

Projected Accomplishments

	Total
# of Singlefamily Units	11
# of Housing Units	11
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
# of Elevated Structures	
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	



#Units exceeding Energy Star

#Units with bus/rail access

#Low flow showerheads

#Low flow toilets

#Units with solar panels

#Dishwashers replaced

#Clothes washers replaced

#Refrigerators replaced

#Light fixtures (outdoors) replaced

#Light Fixtures (indoors) replaced

#Replaced hot water heaters

#Replaced thermostats

#Efficient AC added/replaced

#High efficiency heating plants

#Additional Attic/Roof Insulation

#Energy Star Replacement Windows

of Properties

Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Hidalgo County	Local Government	\$ 1,124,602.25

Location Description:

Construction shall take place in Hidalgo County. Zip Codes 78501-78504, 78516, 78537-78539, 78541-78543, 78459, 78557-78558, 78560, 78562, 78563, 78565, 78570, 78572-78754, 78576-78577, 78579, 78589, 78595-78596 and 78599.

Activity Description:

Hidalgo County will provide homeowner rehabilitation and reconstruction assistance activities. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Project # / 0006 / TRAVIS COUNTY

Grantee Activity Number: 18-417-000_MI_Multi-LMI_Austin

Activity Title: LMI-Multi

Activity Type:

Affordable Rental Housing

Project Number:

0006

Projected Start Date:

08/28/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

TRAVIS COUNTY

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,405,902.13

Most Impacted and Distressed Budget: \$ 1,405,902.13

Other Funds: \$ 0.00

Total Funds: \$ 1,405,902.13

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Renter Households

Total

Low

Mod

Low/Mod%

146

146

100.00

of Households

146

146

100.00

Projected Accomplishments

Total

of Singlefamily Units

of Multifamily Units

146

of Housing Units

146

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

of Properties



Proposed budgets for organizations carrying out Activity:

Responsible Organization

Austin, City of

Organization Type

Local Government

Proposed Budget

\$ 1,405,902.13

Location Description:

Construction shall take place in the City of Austin. Zip Codes 73301, 78617, 78652, 78653, 78660, 78701-78705, 78710-78712, 78716-78717, 78719-78739, 78741-78742, 78744-78769, 78772-78774, 78778-78781, 78783, 78785-78786 and 78788-78789.

Activity Description:

The City of Austin will construct multifamily rental housing units for eligible applicants within specific site locations. These funds may be used for the rehabilitation, reconstruction and new construction of damaged rental housing units. These activities will meet low to the moderate-income national objective.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-131-000_MI_10_Austin

Activity Title: Specially Authorized Public Facilities and Improve

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

0006

Projected Start Date:

03/17/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

TRAVIS COUNTY

Projected End Date:

11/30/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 4,888,532.49

Most Impacted and Distressed Budget: \$ 4,888,532.49

Other Funds: \$ 0.00

Total Funds: \$ 4,888,532.49

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

66460

Low

23390

Mod

18150

Low/Mod%

62.50

Projected Accomplishments

of public facilities

Total

2

LMI%:

62.5

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Austin

Organization Type

Local Government

Proposed Budget

\$ 4,888,532.49

Location Description:

Construction shall take place in the City of Austin at Fire Station 1101 - 9019 Elroy Road, Del Valle, TX 78617 and Fire Station 1102 - 8303 Evelyn Road, Buda, Texas 78610.

Activity Description:



The City of Austin shall purchase and install 2 emergency radio communications towers, a concrete climate-controlled weather proof equipment shelter, LED hazard lighting system, battery back-up system, repeaters, combiners and software, cabling, a transmitting/receiving and microwave antenna system, install a back-up generator w/automatic transfer switch, construct a pad for generator mounting, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-138-000_MI_HBA-LMH_Travis County

Activity Title: LMH-HBA & PD

Activity Type:

Homeownership Assistance to low- and moderate-income

Project Number:

0006

Projected Start Date:

04/15/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Under Way

Project Title:

TRAVIS COUNTY

Projected End Date:

12/31/2026

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 37,012.66

Most Impacted and Distressed Budget: \$ 37,012.66

Other Funds: \$ 0.00

Total Funds: \$ 37,012.66

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Owner Households

Total

Low

Mod

Low/Mod%

25

25

100.00

of Households

25

25

100.00

Projected Accomplishments

of Singlefamily Units

Total

25

of Housing Units

25

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Travis County

Organization Type

Local Government

Proposed Budget

\$ 37,012.66

Location Description:

Activities shall take place in Travis County. Zip Codes 73301, 78610, 78613, 78615, 78617, 78620-78621, 78634, 78641, 78645, 78651-78654, 78660, 78664, 78669, 78691, 78701-78705, 78710-78712, 78716-78717, 78719-78739, 78741-78742, 78744-78769, 78772-78774, 78778-78779, 78780-78781, 78783, 78785-78786,



78788-78789 and 79738.

Activity Description:

Travis County will offer homebuyer assistance to applicants who were impacted renters or homeowners at the time of the storm, and have selected a home within the jurisdiction of the subrecipient. These activities will meet low to the moderate-income national objective.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-281-000_MI_5_Travis County

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0006

Projected Start Date:

09/12/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

TRAVIS COUNTY

Projected End Date:

12/31/2026

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,014,245.93

Most Impacted and Distressed Budget: \$ 1,014,245.93

Other Funds: \$ 0.00

Total Funds: \$ 1,014,245.93

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2105

Low

625

Mod

505

Low/Mod%

53.68

Projected Accomplishments

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

of Elevated Structures

Activity funds eligible for DREF (Ike Only)

of cable feet of public utility

of Linear miles of Public Improvement

of Linear feet of Public Improvement

Total

108

LMI%:

53.68

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Organization Type

Proposed Budget



Location Description:

Construction shall take place in Travis County at Crystal Bend Drive - Crooked Creek Drive to Long Meadow Drive.

Activity Description:

Travis County shall replace storm sewer culverts, apply pavement repairs, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Project # / **0007 / SC HOUSING**

Grantee Activity Number: 18-384-000_SC_HAP_Newton County

Activity Title: LMI-HAP & PD

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0007

Projected Start Date:

04/23/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Under Way

Project Title:

SC HOUSING

Projected End Date:

12/31/2026

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 2,024,052.16

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 2,024,052.16

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# Owner Households	13		13	100.00
# of Households	13		13	100.00

Projected Accomplishments

	Total
# of Singlefamily Units	13
# of Housing Units	13
# of Elevated Structures	
# of Substantially Rehabilitated Units	

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Newton County

Organization Type

Local Government

Proposed Budget

\$ 2,024,052.16

Location Description:

Construction shall take place in Newton County. Zip Codes 75928, 75932-75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

Activity Description:

Newton County will provide homeowner rehabilitation and reconstruction assistance activities. These activities will meet low to the moderate-income national objective.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-385-000_SC_HAP_Newton County

Activity Title: LMI-HAP & PD

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0007

Projected Start Date:

04/23/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC HOUSING

Projected End Date:

02/28/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,621,812.90

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,621,812.90

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Owner Households

Total	Low	Mod	Low/Mod%
-------	-----	-----	----------

13	9	4	100.00
----	---	---	--------

of Households

13	9	4	100.00
----	---	---	--------

Projected Accomplishments

of Singlefamily Units

Total

13

of Housing Units

13

of Elevated Structures

of Substantially Rehabilitated Units

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Newton County

Organization Type

Local Government

Proposed Budget

\$ 1,621,812.90

Location Description:

Construction shall take place in Newton County. Zip Codes 75928, 75932-75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

Activity Description:

Newton County will provide homeowner rehabilitation and reconstruction assistance activities. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-397-000_SC_LMI_Willacy County Housing Authority

Activity Title: LMI-Multi & PD

Activity Type:

Affordable Rental Housing

Project Number:

0007

Projected Start Date:

11/06/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC HOUSING

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,995,476.47

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,995,476.47

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Renter Households

Total	Low	Mod	Low/Mod%
62		48	77.42

of Households

62		48	77.42
----	--	----	-------

Projected Accomplishments

of Singlefamily Units

Total

of Multifamily Units

62

of Housing Units

62

of Units with Broadband Infrastructure

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

of Properties

5



Proposed budgets for organizations carrying out Activity:

Responsible Organization

Willacy County Housing Authority

Organization Type

Local Government

Proposed Budget

\$ 1,995,476.47

Location Description:

Construction shall take place in the Willacy County area. Zip Code 78580.

Activity Description:

Willacy County Housing Authority will construct multifamily rental housing units for eligible applicants within specific site locations. These funds may be used for the rehabilitation, reconstruction, and new construction of damaged rental Housing Units. These activities will meet low to the moderate-income national objective.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-397-000_SC_UN_Willacy County Housing Authority

Activity Title: UN-Multi & PD

Activity Type:

Affordable Rental Housing

Project Number:

0007

Projected Start Date:

11/06/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

Activity Status:

Cancelled

Project Title:

SC HOUSING

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Renter Households

Total

Low

Mod

Low/Mod%

0.0

of Households

0.0

Projected Accomplishments

Total

of Singlefamily Units

of Multifamily Units

of Housing Units

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

of Properties



Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Willacy County Housing Authority

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Construction shall take place in the Willacy County area. Zip Codes 78561, 78569, 78598, 78580, 78590 and 78594.

Activity Description:

Willacy County Housing Authority will construct multifamily rental housing units for eligible applicants within specific site locations. These funds may be used for the rehabilitation, reconstruction, and new construction of damaged rental Housing Units. These activities will meet the urgent need national objective. Inactive activity as of amendment 1.

Environmental Assessment: EXEMPT**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

Grantee Activity Number: 18-401-000_SC_HAP_Willacy County Housing Authority

Activity Title: LMI-HAP & PD

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0007

Projected Start Date:

05/23/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Under Way

Project Title:

SC HOUSING

Projected End Date:

12/31/2026

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,981,435.45

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,981,435.45

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# Owner Households	10	6	4	100.00
# of Households	10	6	4	100.00

Projected Accomplishments

	Total
# of Singlefamily Units	10
# of Housing Units	10
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
# of Elevated Structures	
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	



#Sites re-used

#Units exceeding Energy Star

#Units with bus/rail access

#Low flow showerheads

#Low flow toilets

#Units with solar panels

#Dishwashers replaced

#Clothes washers replaced

#Refrigerators replaced

#Light fixtures (outdoors) replaced

#Light Fixtures (indoors) replaced

#Replaced hot water heaters

#Replaced thermostats

#Efficient AC added/replaced

#High efficiency heating plants

#Additional Attic/Roof Insulation

#Energy Star Replacement Windows

of Properties

Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 0.00
Willacy County Housing Authority	Local Government	\$ 1,932,228.46

Location Description:

Construction shall take place in Willacy County. Zip Codes 78561, 78569, 78598, 78580, 78590 and 78594.

Activity Description:

Willacy County Housing Authority will provide homeowner rehabilitation and reconstruction assistance activities. These activities will meet low to the moderate-income national objective.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-411-000_SC_Multi_LMI_Corsicana

Activity Title: LMI-Multi & PD

Activity Type:

Affordable Rental Housing

Project Number:

0007

Projected Start Date:

07/15/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC HOUSING

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 2,003,750.56

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 2,003,750.56

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# Renter Households	12		12	100.00
# of Households	12		12	100.00

Projected Accomplishments

	Total
# of Singlefamily Units	
# of Multifamily Units	12
# of Housing Units	12
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
Activity funds eligible for DREF (Ike Only)	
# of Properties	



Proposed budgets for organizations carrying out Activity:

Responsible Organization

Corsicana

Organization Type

Local Government

Proposed Budget

\$ 2,003,750.56

Location Description:

Construction shall take place in the City of Corsicana. Zip Codes 75109, 75110 and 75151.

Activity Description:

The City of Corsicana will construct multifamily rental housing units for eligible applicants within specific site locations. These funds may be used for the rehabilitation, reconstruction and new construction of damaged rental housing units. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-110-000_SC_LMI_Hubbard

Activity Title: LMI-RMulti & PD

Activity Type:

Affordable Rental Housing

Project Number:

0007

Projected Start Date:

11/14/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Under Way

Project Title:

SC HOUSING

Projected End Date:

12/31/2026

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,395,085.86

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,395,085.86

Benefit Report Type:

Direct (Households)

Ancillary Activities

None

Projected Beneficiaries

Renter Households

Total

Low

Mod

Low/Mod%

5

5

100.00

of Households

5

5

100.00

Projected Accomplishments

of Singlefamily Units

Total

of Multifamily Units

5

of Housing Units

5

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

of Properties



Proposed budgets for organizations carrying out Activity:

Responsible Organization

Hubbard

Organization Type

Local Government

Proposed Budget

\$ 1,393,182.27

Location Description:

Construction shall take place in the City of Hubbard. Zip Code 76648.

Activity Description:

The City of Hubbard will construct multifamily rental housing units for eligible applicants within specific site locations. These funds may be used for the rehabilitation, reconstruction and new construction of damaged rental housing units. These activities will meet low to the moderate-income national objective.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Project # / 0008 / SC INFRASTRUCTURE

Grantee Activity Number: 18-326-000_SC_4_Jasper County

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0008

Projected Start Date:

04/23/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

12/31/2021

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 779,013.31

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 779,013.31

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

41

Low

Mod

39

Low/Mod%

95.12

Projected Accomplishments

of Linear feet of Public Improvement

Total

2400

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Jasper County

Organization Type

Local Government

Proposed Budget

\$ 779,013.31

Location Description:

Construction shall take place in Jasper County on Precinct 1 (CR 126) From CR 125 to Jasper City Limits

Activity Description:

Jasper County shall prepare a portion of County Road 126 right-of-way by removing damaged culverts, eliminating road base failure, constructing new concrete box culvert crossings at two locations,



including wingwalls and erosion controls, stabilizing roadway subgrade, installing a thick crushed limestone base, applying asphalt, completing site work related to guard railings, installing storm water erosion controls and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document JasperCoB008_SurveySummaryFNApp.pdf

Grantee Activity Number: 18-328-000_SC_4_Jasper County

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0008

Projected Start Date:

04/21/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 310,844.88

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 310,844.88

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

25

Low

Mod

22

Low/Mod%

88.00

Projected Accomplishments

of Linear feet of Public Improvement

Total

300

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Jasper County

Organization Type

Local Government

Proposed Budget

\$ 310,844.88

Location Description:

Construction shall take place in Jasper County on Precinct 2 (CR 323) From 150 LF east of the creek to 150 LF west of the creek.

Activity Description:

Jasper County shall prepare a portion of County Road 323 right-of-way by removing damaged culverts,



eliminating road base failure, constructing new concrete box culvert crossings at two locations, including wingwalls and erosion controls, stabilizing roadway subgrade, installing a thick crushed limestone base, applying asphalt, completing site work related to guard railings, installing storm water erosion controls, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document JasperCoB010_SurveySummaryFNApp.pdf

Grantee Activity Number: 18-329-000_SC_5_Reno

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

07/09/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 977,654.41

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 977,654.41

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2791

Low

Mod

2458

Low/Mod%

88.07

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

12913

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Reno

Organization Type

Local Government

Proposed Budget

\$ 977,654.41

Location Description:

Construction shall take place in the City of Reno at Site #1 North Cardinal Road, Site #2 Miller Road, Site #3 North Cardinal Road, Site #4 Quail Run and Site #5 Browder Circle.

Activity Description:



The City of Reno shall conduct general site preparation and clearance activities; excavate channels and grade ditches; elevate roadways; remove/repair pavement; apply asphalt, install culverts, riprap, and bollards, construct headwalls, apply permanent erosion control, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document RenoB011_SurveySumTabFNApp.pdf

Grantee Activity Number: 18-330-000-B012_SC_5_Reno

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

08/17/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

05/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 991,790.40

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 991,790.40

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2791

Low

Mod

2458

Low/Mod%

88.07

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

6297

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Reno

Organization Type

Local Government

Proposed Budget

\$ 991,790.40

Location Description:

Construction shall take place in the City of Reno at Site #1 White Dove and Ladybird, Site #2 Tiffany Street and Site #3 Arvel Circle.

Activity Description:



The City of Reno shall conduct general site preparation and clearance activities; excavate channels and grade ditches; elevate roadways; remove/repair pavement; apply asphalt, install culverts, riprap, and bollards, construct headwalls, apply permanent erosion control, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document RenoB012_SurveySumTab_FNLApp.pdf

Grantee Activity Number: 18-331-000_SC_5_Premont

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

05/16/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 515,116.95

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 515,116.95

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

341

Low

158

Mod

123

Low/Mod%

82.40

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

6600

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Premont

Organization Type

Local Government

Proposed Budget

\$ 515,116.95

Location Description:

Construction shall take place in the City of Premont at NW 3rd Street From TX HWY 281 to Elaine Street.

Activity Description:

The City of Premont shall install concrete curb and gutter, concrete valley gutters, associated driveway repairs, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document PremontB013SurveyNursingHome_FNLAPP.pdf

Grantee Activity Number: 18-332-000_SC_4_Somerville

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0008

Projected Start Date:

06/04/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 584,728.45

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 584,728.45

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

116

Low

88

Mod

17

Low/Mod%

90.52

Projected Accomplishments

of Linear feet of Public Improvement

Total

1860

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Somerville

Organization Type

Local Government

Proposed Budget

\$ 584,728.45

Location Description:

Construction shall take place in the City of Somerville at Rio Grande - County Road 422 to Casa Mia Street, Casa Mia Street - Cul-de-sac to cul-de-sac. Heatherbrook Street - Cul-de-sac to cul-de-sac and Thornberry Drive - Storm sewer outfall from pipe to existing slope pavement.

Activity Description:

The City of Somerville shall remove and replace curb and gutter, regrade and resurface streets, install storm sewer pipe and curb inlets, remove and replace manhole, reinforce concrete slope paving, perform site work, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document SomervilleB014_SurveySumTab_FNLApp.pdf

Grantee Activity Number: 18-334-000_SC_5_Willacy County

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

07/23/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,007,306.79

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,007,306.79

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2885

Low

1800

Mod

385

Low/Mod%

75.74

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

4000

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Willacy County

Organization Type

Local Government

Proposed Budget

\$ 1,007,306.79

Location Description:

Construction shall take place in Willacy County at the following locations on the south side of Sebastian and southwest of Santa Monica. Detention Pond Widening - East Paulin Street from Daisy Road to 750 feet East of Mesquite Road, Quick Connect #1 - Levee Road 1, Quick Connect #2 (Pump Station) - Between FM 1018 and Levee Road 1, Quick Connect #3 - Between FM 1018 and Levee Road 1, Inlets #1 - On North West Avenue and



6th Street and Inlets #2 - On South West Avenue and Broadway. This activity provides a Census Designated Place-wide benefit to the persons of Santa Monica and Sebastian, as well as Census Tract 950600 Block Group 1 in Willacy County.

Activity Description:

Willacy County shall construct an all-weather access road and associated embankment; install concrete slabs, quick-connect assemblies, PVC piping, intake structures, outfall structures, levee protection structures, a stationary diesel pump, and inlets to connect to existing storm sewer; improve/widen 1 detention pond; and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document WillacyCoB016LMISDNotInFNLAPP.pdf



Grantee Activity Number: 18-335-000_SC_5_Clifton

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

05/03/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 899,812.58

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 899,812.58

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

1790

Low

605

Mod

550

Low/Mod%

64.53

Projected Accomplishments

of Elevated Structures

Total

of Linear feet of Public Improvement

1181

LMI%:

64.53

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Clifton, City of

Organization Type

Local Government

Proposed Budget

\$ 899,812.58

Location Description:

Construction shall take place in the City of Clifton at Site #1 - S. Avenue O from W. 5th Street/FM 219 to W. 7th Street, Site #2 - W. 7th Street from S. Avenue O to S. Avenue L, Site #3 - W. 11th Street & S. Avenue D Intersection and Site #4 - N. Avenue H & Mary Street Intersection.



Activity Description:

The City of Clifton shall install storm sewer system inlets, culverts, storm sewer manholes, and headwalls; stabilize the street sub-grade and asphalt; install highway guardrails; grade ditches; and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-336-000_SC_5_Buffalo

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

04/19/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

12/31/2022

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 934,625.51

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 934,625.51

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

357

Low

Mod

295

Low/Mod%

82.63

Projected Accomplishments

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

of Elevated Structures

Activity funds eligible for DREF (Ike Only)

of cable feet of public utility

of Linear miles of Public Improvement

of Linear feet of Public Improvement

Total

1396

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Organization Type

Proposed Budget



Location Description:

Construction shall take place in th City of Buffalo at Fairfield Street - From Commerce Street to Main Street, Blain Street - From Center Street to Fairfield Street and Houck Street - From Fairfield Street to West Street.

Activity Description:

The City of Buffalo shall install storm sewer system inlets, culverts, storm sewer manholes, and headwalls; stabilize the street sub-grade and asphalt; grade ditches; and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document BuffaloB018SurveyPHAFNLApp.pdf

Grantee Activity Number: 18-337-000_SC_5_Kirbyville

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

04/18/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 833,768.02

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 833,768.02

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2260

Low

835

Mod

360

Low/Mod%

52.88

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

2000

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Kirbyville

Organization Type

Unknown

Proposed Budget

\$ 833,768.02

Location Description:

Construction shall take place in the City of Kirbyville at the Pin Oak Channel from Hwy 96 east to Trout Creek.

Activity Description:



The City of Kirbyville shall reconstruct an existing drainage system by demolishing the creek crossing and removing debris, construction and reshaping of streambank protection, construction of concrete headwalls/culverts, street/guardrail work, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document KirbyvilleB019_LMISD_FNLApp.pdf

Grantee Activity Number: 18-338-000_SC_1b_Kirbyville

Activity Title: Sewer Facilities

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0008

Projected Start Date:

04/18/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 970,066.14

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 970,066.14

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2260

Low

835

Mod

360

Low/Mod%

52.88

Projected Accomplishments

of public facilities

Total

3

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Kirbyville

Organization Type

Unknown

Proposed Budget

\$ 970,066.14

Location Description:

Construction shall take place in the City of Kirbyville Project #1 City Wastewater Treatment Plant (Martin Luther King Avenue), Project #2 Elijah's Lift Station (W. Stringer Street and Hwy 96) and Project #3 Weaver's Lift Station (600 S. Margaret Avenue).

Activity Description:



The City of Kirbyville shall repair and/or replace critical wastewater system components including generators, electrical pumps, wet wells, remove sediment from aeration basin, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document KirbyvilleB020_LMISD_FNLApp.pdf

Grantee Activity Number: 18-339-000_SC_1b_Orange Grove

Activity Title: Sewer Facilities

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0008

Projected Start Date:

04/25/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 533,102.08

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 533,102.08

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

352

Low

144

Mod

121

Low/Mod%

75.28

Projected Accomplishments

of Linear feet of Public Improvement

Total

5250

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Orange Grove

Organization Type

Local Government

Proposed Budget

\$ 533,102.08

Location Description:

Construction shall take place in the City of Orange Grove at Miller Street - E. Soyars Avenue to Dahme Avenue, Dahme Avenue - Miller Street to CR 351, Alley between E Mendoza Ave and Dahme Ave, and CR 351 Dahme Avenue to last manhole, approximately 870 feet south of CR 350.

Activity Description:



The City of Orange Grove will replace the neighborhood's main collection line and construct a new sewer trunk line from the east side directly to the treatment plant, install associated new manholes, rehabilitate manholes, reconnect wastewater services and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document OrangeGroveB021_SurveyAssistLiving_FNLAPP.pdf

Grantee Activity Number: 18-340-000_SC_5_Orange Grove

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

04/24/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 677,735.46

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 677,735.46

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

448

Low

185

Mod

146

Low/Mod%

73.88

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

16565

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Orange Grove

Organization Type

Local Government

Proposed Budget

\$ 677,735.46

Location Description:

Construction shall take in the City of Orange Grove at County Road (CR) 351 From SH 359 N. to Herschap Street, E Soyars Avenue From CR 351 to E. Orange Avenue, Herschap Street From CR 351 to Armstrong Drive, Armstrong Drive From E Soyars Ave to Cul-de-sac at end of Armstrong Drive, Miller Street From: Soyars Avenue to Dahme Avenue, Vasquez Street From: CR 351 to Dahme Avenue, Starke Avenue From: SH 359 to CR 351,



Josephine Avenue From: SH 359 to Vasquez St, Pundt Avenue From: SH 359 to CR 351, Mendoza Avenue From: SH 359 to CR 351 and Dahme Avenue From: SH 359 to CR 351.

Activity Description:

The City of Orange Grove shall shape and grade ditches, remove existing culverts, install new culverts, repair asphalt and pavement, apply sod and hydroseeding, perform site work and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document [OrangeGroveB022SurveyAssistLiving_FNLAPP.pdf](#)

Grantee Activity Number: 18-342-000_SC_5_Premont

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

05/15/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

05/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 610,561.88

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 610,561.88

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

640

Low

315

Mod

245

Low/Mod%

87.50

Projected Accomplishments

of Elevated Structures

Total

of Linear feet of Public Improvement

16900

LMI%:

87.5

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Premont

Organization Type

Local Government

Proposed Budget

\$ 610,561.88

Location Description:

Construction shall take place in the City of Premont at Donald Street - From NE 5th Street to SE 7th Streets, NE 3rd Street - From N. Baxter Street to N. Donald Street, NE 1st Street - From N. Baxter Street to N. Donald Street and SE 4th Street - From S. Baxter Street to S. Donald Street.



Activity Description:

The City of Premont shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-391-000_SC_4_Rice

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0008

Projected Start Date:

04/25/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 313,580.85

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 313,580.85

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

238

Low

79

Mod

103

Low/Mod%

76.47

Projected Accomplishments

of Linear feet of Public Improvement

Total

1065

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Rice

Organization Type

Local Government

Proposed Budget

\$ 313,580.85

Location Description:

Construction shall take place in The City of Rice along Crockett Streetat McKinney (I-45 Frontage Road) to Cottonwood Park Drive entrance.

Activity Description:

The City of Rice shall reconstruct existing rock base, install new rock base, apply asphalt, cut, reshape and



stabilize ditches, replace existing pipe with properly sized culverts, complete driveway reconstruction, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document RiceB100_SurveySummaryFNApp.pdf

Grantee Activity Number: 18-392-000_SC_4_Rice

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0008

Projected Start Date:

04/25/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 253,551.40

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 253,551.40

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

40

Low

16

Mod

15

Low/Mod%

77.50

Projected Accomplishments

of Linear feet of Public Improvement

Total

1770

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Rice

Organization Type

Local Government

Proposed Budget

\$ 253,551.40

Location Description:

Construction shall take place in the City of Rice at Gilmer Street - Fulton Street to Austin Street and N. Boston Street - W. Gilmer Street to Calhoun Street.

Activity Description:

The City of Rice shall excavate existing rock base, install new rock base, apply asphalt, cut and reshape ditches,



install driveway culverts, and complete driveway reconstruction and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document RiceB101SurveySummaryA2.pdf

Grantee Activity Number: 18-393-000_SC_5_Hubbard

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

05/31/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 258,129.86

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 258,129.86

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

33

Low

Mod

33

Low/Mod%

100.00

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

1054

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Hubbard

Organization Type

Local Government

Proposed Budget

\$ 258,129.86

Location Description:

Construction shall take place in the City of Hubbard at N.E 7th Street - Mulberry to PHA entrance at 640 N.E 7th.

Activity Description:



The City of Hubbard shall install reinforced concrete pavement with curbing, excavate ditches, install culverts and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document HubbardB102_SurveyHousingAuth_FNLApp.pdf

Grantee Activity Number: 18-394-000_SC_1b_Jewett

Activity Title: Sewer Facilities

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0008

Projected Start Date:

07/15/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 578,790.91

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 578,790.91

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

1165

Low

370

Mod

460

Low/Mod%

71.24

Projected Accomplishments

of public facilities

Total

2

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Jewett

Organization Type

Local Government

Proposed Budget

\$ 578,790.91

Location Description:

Construction shall take place in the City of Jewett at Retaining Wall - Sugar Street Lift Station and Plant Improvements - Wastewater Treatment Plant. This activity provides a city-wide benefit to the persons of the City of Jewett.

Activity Description:

The City of Jewett shall install a retaining wall, complete wastewater plant improvements, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document JewettB103LMISDNotInFNLAPP.pdf

Grantee Activity Number: 18-395-000_SC_1b_Hubbard

Activity Title: Sewer Facilities

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0008

Projected Start Date:

05/30/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 545,537.49

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 545,537.49

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

461

Low

124

Mod

219

Low/Mod%

74.40

Projected Accomplishments

of public facilities

Total

1

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Hubbard

Organization Type

Local Government

Proposed Budget

\$ 545,537.49

Location Description:

Construction shall take place in the City of Hubbard at 200 N.E Trimble Street - NE 3rd Street and Trimble Ave.to approximately 400 feet beyond end of Trimble Ave.

Activity Description:

The City of Hubbard shall reconstruct a lift station, install an emergency generator, security fence, all-weather



access drive, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document HubbardB104SurveyAssistLivingHAFNLApp.pdf

Grantee Activity Number: 18-396-000_SC_5_Jim Wells County

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

07/10/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

12/31/2026

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 891,073.90

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 891,073.90

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

1781

Low

875

Mod

367

Low/Mod%

69.74

Projected Accomplishments

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

cubic feet of stormwater storage added

of Elevated Structures

Activity funds eligible for DREF (Ike Only)

of cable feet of public utility

of Linear miles of Public Improvement

of Linear feet of Public Improvement

Total

2900



Proposed budgets for organizations carrying out Activity:

Responsible Organization

County of Jim Wells

Organization Type

Local Government

Proposed Budget

\$ 891,073.90

Location Description:

Construction shall take place in Jim Wells County at the following locations of the Rancho Alegre Colonia. Guerra Street - 400' east of Gulf Street to Lattas Creek-south braid, Lattas Creek-south braid - Gulf Street to Johnson Street, and Johnson Street - 800' south of Lattas Creek to 800' north of Hub Street.

Activity Description:

Jim Wells County shall clear, excavate, and grade a detention pond; replace culverts; apply pavement repairs; install storm sewer pipe, outfall, bleeder system, and inlets; and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document

JimWellsCoB105_LMISDSurveyFNApp.pdf

Grantee Activity Number: 18-402-000_SC_5_Normangee

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

08/02/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 326,446.98

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 326,446.98

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

221

Low

72

Mod

88

Low/Mod%

72.40

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

2000

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Normangee

Organization Type

Local Government

Proposed Budget

\$ 326,446.98

Location Description:

Construction shall take place in the City of Normangee on Wooley Street -Taft Street to First Street.

Activity Description:



The City of Normangee shall install culverts and headwalls, reconstruct street, stabilize subgrade, apply asphalt, regrade roadside ditches, restore site, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document NormangeeB111SurveySumTab.pdf

Grantee Activity Number: 18-403-000_SC_4_Grimes County

Activity Title: Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

0008

Projected Start Date:

08/06/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 874,584.54

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 874,584.54

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

582

Low

213

Mod

199

Low/Mod%

70.79

Projected Accomplishments

of Linear feet of Public Improvement

Total

19190

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Grimes County

Organization Type

Local Government

Proposed Budget

\$ 874,584.54

Location Description:

Construction shall take place in Grimes County at County Road (CR) 201 (Segment 1) Mill Creek Bridge to CR 201 Loop, CR 201 (Segment 2 -Loop) CR 201 Loop, CR 202 Hurricane Creek Bridge to Pinebrook Drive/Union Pacific Railroad (UPRR) Crossing, Pinebrook Drive Pinebrook Drive/UPRR Crossing to Tawnyberry Lane, Tawnyberry Lane (Culvert 1) Intersection of Tawnyberry Lane and White Oak Drive and Tawnyberry Lane (Culvert 2) Intersection of Tawnyberry Lane and Scarlet Oak.



Activity Description:

Grimes Count shall replace bridges to fix structural damages, complete road improvements to include installation of road base material, reshaping of drainage ditches, installation of culverts, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document GrimesCoB112_SurveySummaryFNApp.pdf

Grantee Activity Number: 18-404-000_SC_5_Dawson

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

08/17/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 966,144.17

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 966,144.17

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

837

Low

308

Mod

388

Low/Mod%

83.15

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

2770

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Dawson

Organization Type

Local Government

Proposed Budget

\$ 966,144.17

Location Description:

Construction shall take place throughout the City of Dawson. Zip Code 76639.

Activity Description:



The City of Dawson shall rehabilitate an existing drainage system by restoring ditches, removing and replacing existing culverts, installing new culverts, applying asphalt and concrete repairs, and completing associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document DawsonB113_SurveyPHAFNLApp.pdf

Grantee Activity Number: 18-405-000_SC_5_Raymondville

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

07/15/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,001,416.97

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,001,416.97

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2180

Low

1015

Mod

445

Low/Mod%

66.97

Projected Accomplishments

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

cubic feet of stormwater storage added

of Elevated Structures

Activity funds eligible for DREF (Ike Only)

of cable feet of public utility

of Linear miles of Public Improvement

of Linear feet of Public Improvement

Total

4250

LMI%:

66.97



Proposed budgets for organizations carrying out Activity:

Responsible Organization

Raymondville

Organization Type

Local Government

Proposed Budget

\$ 1,001,416.97

Location Description:

Construction shall take place in the City of Raymondville at West Durham N. 5th Street to N. 10th Street, North 10th Street E. Hidalgo to E. Yturria, and North 5th Street E. Main to E. Durham.

Activity Description:

The City of Raymondville shall remove and install storm sewer pipes, inlets, manholes, and junction boxes, relocate utilities, apply pavement repairs, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-406-000_SC_10_Bridgeport

Activity Title: Fire Protection Facilities and Equipment

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

0008

Projected Start Date:

07/09/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

02/28/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,005,381.21

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,005,381.21

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

5220

Low

Mod

2850

Low/Mod%

54.60

Projected Accomplishments

of public facilities

Total

1

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Bridgeport

Organization Type

Local Government

Proposed Budget

\$ 1,005,381.21

Location Description:

Construction shall take place in the City of Bridgeport at the Fire Department facility 1400 Block of Thompson Street.

Activity Description:

The City of Bridgeport shall construct a new fire department facility including concrete slab, beams, building

frame and roof, metal framing and siding, insulation, doors/frames/hardware, windows/storefront, overhead doors, partitions, ceiling tiles, flooring, paint, lockers, plumbing, electrical, HVAC, concrete paving, walkways, landscaping, site utilities, and associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document BridgeportB115_LMISD_FNLApp.pdf

Grantee Activity Number: 18-407-000_SC_5_Lyford

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

08/29/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,006,666.32

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,006,666.32

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2620

Low

1245

Mod

490

Low/Mod%

66.22

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

7700

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Lyford

Organization Type

Local Government

Proposed Budget

\$ 1,006,666.32

Location Description:

Construction shall take place in the City of Lyford at First Street - From 8th Street Pump Station to the Willacy County Irrigation District Canal and Pump Station - 8th Street, approximately 250 linear feet East of I-69.

Activity Description:



The City of Lyford shall replace the 8th Street Stormwater Pump Station with a new six thousand gallons per minute Stormwater Pump Station with a generator and upsize seven thousand and seven hundred linear feet of ten-inch force main to eighteen-inch force main and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document LyfordB116_LMISDFNApp.pdf

Grantee Activity Number: 18-409-000_SC_5_Lyford

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

08/29/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/15/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 440,495.08

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 440,495.08

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

2620

Low

1245

Mod

490

Low/Mod%

66.22

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

1820

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Lyford

Organization Type

Local Government

Proposed Budget

\$ 440,495.08

Location Description:

Construction shall take place in the City of Lyford at Bulldog Avenue - 500 east of Simon Gomez to drainage ditch outfall north of Bulldog Avenue, 8th Street Main Pump Station - East of U.S. Hwy 77 Frontage, Drainage Outfall/Check Valve - Check valve at Gin Lateral and Hidalgo Main Flood Water Channel, Drainage /Outfall/Check Valve - Check valve-at Simon Gomez and La Noria Street and Drainage Outfall/Check Valve - Lateral P check



valve south of West Chapote Street.

Activity Description:

The City of Lyford shall install drainage pipe inlets, headwalls, valley gutter, replace pipe and fittings at Pump Station, apply asphalt and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document LyfordB118_LMISDFNApp.pdf

Grantee Activity Number: 18-414-000_SC_5_Corsicana

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

07/15/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

12/31/2026

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,008,682.14

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,008,682.14

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

1005

Low

640

Mod

285

Low/Mod%

92.04

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

10290

LMI%:

92.04

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Corsicana

Organization Type

Local Government

Proposed Budget

\$ 1,008,682.14

Location Description:

Construction shall take place in the City of Corsicana at East 6th Avenue - North 6th Street/Railroad to South 4th Street, South 4th Street - East 6th Avenue to East Collin Street, East Collin Street - South 4th Street to South 3rd Street, GW Jackson Avenue - North 3rd Street to North 2nd Street, East 3rd Avenue - North 2nd Street to North 1st Street, Alley between Collin & Jackson - North Frey Street to North Powell Street, Irene Avenue - N. Powell



Street to North of Irene Avenue, East 1st Avenue - North 5th Street to North 3rd Street, North 3rd Street - East 1st Avenue to GW Jackson Avenue, North 4th Street - East 3rd Avenue to GW Jackson Avenue, North 2nd Street - GW Jackson Avenue to East 6th Avenue, North Benton Street - GW Jackson Avenue to East Collin Street, North Frey Street - GW Jackson Avenue to East 6th Avenue, North Washington Street - GW Jackson Avenue to Alley between Collin & Jackson, North Powell Street - GW Jackson Avenue to East 6th Avenue, North Parham Street - GW Jackson Avenue to Alley between Collin & Jackson and East Collin Street - North Powell Street to South Parham Street.

Activity Description:

The City of Corsicana shall remove asphalt pavement; excavate and seed/fertilize the project area ditches; install reinforced storm sewer pipe, curb inlets, culverts, and outfall structures; remove and apply asphalt and concrete pavement; and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-416-000_SC_5_Corsicana

Activity Title: Drainage Improvements

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

07/15/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Under Way

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 1,008,259.72

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 1,008,259.72

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

1099

Low

695

Mod

249

Low/Mod%

85.90

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

7085

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Corsicana

Organization Type

Local Government

Proposed Budget

\$ 1,008,259.72

Location Description:

Construction shall take place in the City of Corsicana at S 5th Street - E 18th Avenue to E 16th Avenue, S 4th Street - E 18th Avenue to E 16th Avenue, S 3rd Street - E 18th Avenue to E 17th Avenue, E 18th Avenue - S 4th Street to S 3rd Street, S 2nd Street - Old Waterworks Rd to outfall to south, Alley between 2nd Street & S 1st Street - E 16th Avenue to Old Waterworks Road, Alley between Benton Street & S 1st Street - E 16th Avenue to



Old Waterworks Road, S Benton Street - Cul-de-sac at south end to outfall south of end of street, S Bunert Street - E 10th Avenue to East 13th Avenue, Old Waterworks Road - S Benton Street, northeast to outfall and Old Waterworks Road - 2nd Street to Alley between Benton Street & 1st Street.

Activity Description:

The City of Corsicana shall excavate and seed/fertilize ditches in Project area; install outfall structures, concrete curb and grate inlets, culverts, and pipes; repair streets and driveways; and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document CorsicanaB125LMISD_FNLApp.pdf

Grantee Activity Number: 18-425-000_SC_5_Jim Wells County

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

07/10/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

05/31/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 555,294.31

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 555,294.31

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

149

Low

83

Mod

40

Low/Mod%

82.55

Projected Accomplishments

of Targeted Section 3 Labor Hours

of Section 3 Labor Hours

of Total Labor Hours

of Elevated Structures

Activity funds eligible for DREF (Ike Only)

of cable feet of public utility

of Linear miles of Public Improvement

of Linear feet of Public Improvement

Total

3160

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Organization Type

Proposed Budget



Location Description:

Construction shall take place in Jim Wells County at the following locations. County Road(CR) 382 830' south of CR 685 to 1470' south of CR 685 and Lattas Creek Crossings Regrade 2700' east of CR 382 to 5220' east of CR 382.

Activity Description:

Jim Wells County shall remove and replace culverts, demolish existing crossings, install headwalls and concrete channel/slope protection, remove existing pavement, prepare sub-grade and apply pavement, replace fencing, install guardrails, clear and regrade creek bed, complete associated appurtenances, and acquire necessary easements. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document JimWellsCoB134_SurveySumTab_FNLApp.pdf

Grantee Activity Number: 18-426-000_SC_5_Navasota

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

09/10/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

02/29/2024

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 974,828.36

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 974,828.36

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

489

Low

131

Mod

266

Low/Mod%

81.19

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

2975

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Navasota

Organization Type

Local Government

Proposed Budget

\$ 974,828.36

Location Description:

Construction shall take place in the City of Navasota at Wright Street, Willie Street and Foster Street Intersections.

Activity Description:



The City of Navasota shall reconstruct an existing drainage system by installing storm sewer pipe, repairing pavement and driveways, relocating utilities, installing headwall at outfall, and completing associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document NavasotaB135SurveySummaryFNApp.pdf

Grantee Activity Number: 19-112-000_SC_5_Willacy County

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0008

Projected Start Date:

10/15/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Completed

Project Title:

SC INFRASTRUCTURE

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 316,168.02

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 316,168.02

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

None

Projected Beneficiaries

of Persons

Total

815

Low

465

Mod

140

Low/Mod%

74.23

Projected Accomplishments

of Elevated Structures

of Linear feet of Public Improvement

Total

1925

Proposed budgets for organizations carrying out Activity:**Responsible Organization**

Willacy County

Organization Type

Local Government

Proposed Budget

\$ 316,168.02

Location Description:

Construction shall take place in Willacy County at the following locations in Lasara. Cemetery Road - Crossing North of 9th Street at Main Drain, Cemetery Road - Corner of County Road 2800 and Ditch East of CR 1015 - 1,200 east of County Road 1015 along ditch to Farm Road (10th Street) Crossing. This provides a benefit to the persons of the Census Designated Place of Lasara.



Activity Description:

Willacy County shall install storm sewer culverts, pipe, and concrete headwalls, regrade ditches, apply pavement repairs, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Environmental Assessment: COMPLETED

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents:

Document 15F_LMISD_B448_WillacyCounty.pdf

Project # / 0009 / Disaster Recovery Reallocation Program

Grantee Activity Number: DRRP[15F]_HMID_LMI_25-109-001-F043_JacintoCity_SF

Activity Title: Wastewater System Improvements

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0009

Projected Start Date:

07/29/2025

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Under Way

Project Title:

Disaster Recovery Reallocation Program

Projected End Date:

04/05/2027

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

Total Budget: \$ 2,000,000.00

Most Impacted and Distressed Budget: \$ 2,000,000.00

Other Funds: \$ 0.00

Total Funds: \$ 2,000,000.00

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

Responsible Organization	Grant Number	Activity Type	Project #	RLF	Activity #	Activity Title	PIA Name	Primary
City of, Jacinto City	B-16-DH-48-0001	Construction/rec onstruction of water/sewer lines or systems	0009		DRRP[15F]_HMID_LMI_25-109-002-F214_JacintoCity_SF	Wastewater System Improvements		
Texas General Land Office	B-16-DH-48-0001	Construction/rec onstruction of water/sewer lines or systems	0009		DRRP_HMID_LMI_GranteeSupport[15F]_WSF	DRRP Grantee Support for Subrecipient HMID LMI Water or Sewer lines or systems Activities		Y

Projected Beneficiaries

of Persons

Total

10450

Low

Mod

6765

Low/Mod%

64.74

Projected Accomplishments

of Targeted Section 3 Labor Hours

Total

1

of Section 3 Labor Hours

1

of Total Labor Hours

1

Activity funds eligible for DREF (Ike Only)

of Linear miles of Public Improvement



of Linear feet of Public Improvement

of public facilities

1

Proposed budgets for organizations carrying out Activity:

Responsible Organization

City of, Jacinto City

Organization Type

Local Government

Proposed Budget

\$ 2,000,000.00

Location Description:

Construction shall take place in Jacinto City at the Jacinto City Wastewater Plant at 12202 Market St.

Activity Description:

The City of Jacinto City shall replace the digester and the blowers, perform structural repairs on the digester wall, replace electrical component and equipment, and complete associated appurtenances for the Jacinto City Wastewater Treatment Plant Improvements project. This activity meets the low- and moderate-income national objective using the City-Wide ACS 2020 LMISD. Please see the documents tab for the source data of the service area.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes

Subject to Section 3 Requirements: Yes

Activity Supporting Documents: None

Grantee Activity Number: DRRP[15F]_HMID_LMI_25-109-002-F214_JacintoCity_SF

Activity Title: Wastewater System Improvements

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0009

Projected Start Date:

07/29/2025

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Under Way

Project Title:

Disaster Recovery Reallocation Program

Projected End Date:

04/05/2027

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

Total Budget: \$ 2,000,000.00

Most Impacted and Distressed Budget: \$ 2,000,000.00

Other Funds: \$ 0.00

Total Funds: \$ 2,000,000.00

Benefit Report Type:

Area Benefit (Census)

Ancillary Activities

Responsible Organization	Grant Number	Activity Type	Project #	RLF	Activity #	Activity Title	PIA Name	Primary
City of, Jacinto City	B-16-DH-48-0001	Construction/rec onstruction of water/sewer lines or systems	0009		DRRP[15F]_HMID_LMI_25-109-001-F043_JacintoCity_SF	Wastewater System Improvements		
Texas General Land Office	B-16-DH-48-0001	Construction/rec onstruction of water/sewer lines or systems	0009		DRRP_HMID_LMI_GranteeSupport[15F]_WSF	DRRP Grantee Support for Subrecipient HMID LMI Water or Sewer lines or systems Activities		Y

Projected Beneficiaries

of Persons

Total

4350

Low

1245

Mod

975

Low/Mod%

51.03

Projected Accomplishments

of Targeted Section 3 Labor Hours

Total

1

of Section 3 Labor Hours

1

of Total Labor Hours

1

of Linear feet of Public Improvement

9120

LMI%:

51.03



Proposed budgets for organizations carrying out Activity:

Responsible Organization

City of, Jacinto City

Organization Type

Local Government

Proposed Budget

\$ 2,000,000.00

Location Description:

Construction shall take place in the City of Jacinto City at the Lane Street/Easement to Wastewater Treatment Plant.

Activity Description:

The City of Jacinto City shall replace sanitary sewer pipe, repair manholes along the sanitary sewer pipe, and complete associated appurtenances for the Lane Street Sewer Line Improvements project. This activity meets the low- and moderate-income national objective using Census Tract and Block Group ACS 2020 LMISD. Please see the Geography tab for census defined activities.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes

Subject to Section 3 Requirements: Yes

Activity Supporting Documents: None

Grantee Activity Number: DRRP[15F]_HMID_LMI_25-109-003-F215_JacintoCity_PF

Activity Title: Emergency Communications

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0009

Projected Start Date:

07/29/2025

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Under Way

Project Title:

Disaster Recovery Reallocation Program

Projected End Date:

04/05/2027

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

Total Budget: \$ 2,000,000.00

Most Impacted and Distressed Budget: \$ 2,000,000.00

Other Funds: \$ 0.00

Total Funds: \$ 2,000,000.00

Benefit Report Type:

Area Benefit (Survey)

Ancillary Activities

Responsible Organization	Grant Number	Activity Type	Project #	RLF	Activity #	Activity Title	PIA Name	Primary
Texas General Land Office	B-16-DH-48-0001	Rehabilitation/reconstruction of public facilities	0009		DRRP_HMID_LMI_GranteeSupport[15F]_PF	DRRP Grantee Support for Subrecipient HMID LMI Public Facilities Activities		Y

Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# of Persons	10450	3800	2965	64.74

Projected Accomplishments

	Total
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1
# of Total Labor Hours	1
# of Elevated Structures	
# of Non-business Organizations benefitting	
# of public facilities	5



Proposed budgets for organizations carrying out Activity:

Responsible Organization

City of, Jacinto City

Organization Type

Local Government

Proposed Budget

\$ 2,000,000.00

Location Description:

Construction shall take place in the City of Jacinto City at Jacinto City Fire Department at 1126 Mercury Dr, Jacinto City Emergency Operation Center at 1233 Mercury Dr, Jacinto City Water Department at 1301 Mercury Dr, Jacinto City Police Department at 10429 Market St, and Public Works Facility at 12202 Market St.

Activity Description:

The City of Jacinto City shall improve permanently affixed emergency communications equipment and complete associated appurtenances for the Jacinto City Emergency Communications Improvements project. This activity meets the low- and moderate-income national objective using the City-Wide ACS 2020 LMISD. Please see the documents tab for the source data of the service area.

Environmental Assessment: UNDERWAY

Environmental Reviews: None

Activity Attributes

Subject to Section 3 Requirements: Yes

Activity Supporting Documents:

Document

15F_LMISD_F215_JacintoCity.pdf

Grantee Activity Number: DRRP_HMID_LMI_GranteeSupport[15F]_PF
Activity Title: DRRP Grantee Support for Subrecipient HMID LMI Public Facilities Activities

Activity Type:
 Rehabilitation/reconstruction of public facilities

Project Number:
 0009

Projected Start Date:
 07/02/2025

Project Draw Block by HUD:
 Not Blocked

Activity Draw Block by HUD:
 Not Blocked

Block Drawdown By Grantee:
 Not Blocked

National Objective:
 Low/Mod: Benefit to low- and moderate-income persons/families

Benefit Report Type:
 NA

Activity Status:
 Under Way

Project Title:
 Disaster Recovery Reallocation Program

Projected End Date:
 07/02/2026

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Ancillary Activities

Responsible Organization	Grant Number	Activity Type	Project #	RLF	Activity #	Activity Title	PIA Name	Primary
City of, Jacinto City	B-16-DH-48-0001	Rehabilitation/reconstruction of public facilities	0009		DRRP[15F]_HMID_LMI_25-109-003-F215_JacintoCity_PF	Emergency Communications		

Projected Accomplishments

of Targeted Section 3 Labor Hours
 # of Section 3 Labor Hours
 # of Total Labor Hours
 # of Elevated Structures
 # of Non-business Organizations benefitting
 # of public facilities

Total

Proposed budgets for organizations carrying out Activity:

Responsible Organization **Organization Type** **Proposed Budget**



Location Description:**Activity Description:**

Disaster Recovery Reallocation Program Grantee Support for Subrecipient HMID low- and moderate-income national objective Public Facilities Activities - see "Associated Activities" for full list of activities, beneficiaries, and accomplishments.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: DRRP_HMID_LMI_GranteeSupport[15F]_WSF
Activity Title: DRRP Grantee Support for Subrecipient HMID LMI Water or Sewer lines or systems Activities

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0009

Projected Start Date:

07/02/2025

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

Activity Status:

Under Way

Project Title:

Disaster Recovery Reallocation Program

Projected End Date:

07/02/2026

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Benefit Report Type:

NA

Ancillary Activities

Responsible Organization	Grant Number	Activity Type	Project #	RLF	Activity #	Activity Title	PIA Name	Primary
City of, Jacinto City	B-16-DH-48-0001	Construction/reconstruction of water/sewer lines or systems	0009		DRRP[15F]_HMID_LMI_25-109-002-F214_JacintoCity_SF	Wastewater System Improvements		
City of, Jacinto City	B-16-DH-48-0001	Construction/reconstruction of water/sewer lines or systems	0009		DRRP[15F]_HMID_LMI_25-109-001-F043_JacintoCity_SF	Wastewater System Improvements		

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Texas General Land Office

Organization Type

State Agency

Proposed Budget

\$ 0.00



Location Description:**Activity Description:**

Disaster Recovery Reallocation Program Grantee Support for Subrecipient HMID low- and moderate-income national objective Water and Sewer Facility Activities - see "Associated Activities" for full list of activities, beneficiaries, and accomplishments.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Project # / 9999 / Restricted Balance

Grantee Activity Number: 18-100-000_00_Admin_MPACT-02142023151801-10042023133019

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

04/17/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

08/31/2023

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Benefit Report Type:

NA

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Mpact Strategic Consulting LLC

Organization Type

Unknown

Proposed Budget

\$ 0.00

Location Description:

The GLO is receiving applications for relocation assistance related to the 2015 and 2016 flood disaster events and Hurricane Harvey in Texas.

Activity Description:

Consulting Services:

Services shall include, but are not limited to: technical assistance to the GLO and its Subrecipients; completion and review of documents (e.g., relocation plans); monitoring of activities; and site visits to accomplish the agreed upon tasks. The Vendor may be

required to provide support as required from the GLO's headquarters.

Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-384-000_SC_Admin_Newton County-01042024190220

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

04/23/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Benefit Report Type:

NA

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

02/28/2024

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Newton County

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Activities shall take place in Newton County. Zip Codes 75928, 75932-75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

Activity Description:

Newton County administration costs related to the disaster.



Environmental Assessment: EXEMPT

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-385-000_SC_Admin_Newton County-01042024190253

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

04/23/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Benefit Report Type:

NA

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

02/28/2024

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Newton County

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Activities shall take place in Newton County. Zip Codes 75928, 75932-75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

Activity Description:

Newton County administration costs related to the disaster.

Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-401-000_SC_Admin_Willacy County Housing Authority-08212023153623-10042023132856

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

05/23/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Benefit Report Type:

NA

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

10/31/2023

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Texas General Land Office

Willacy County Housing Authority

Organization Type

State Agency

Local Government

Proposed Budget

\$ 0.00

\$ 0.00

Location Description:

Activities shall take place in Willacy County area. Zip Codes 78561, 78569, 78598, 78580, 78590 and 78594.

Activity Description:

Willacy County Housing Authority administration costs related to the disaster.



Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None



Grantee Activity Number: 18-411-000_SC_Admin_Corsicana-09122023125424-10042023132943

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

07/15/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

11/30/2023

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Benefit Report Type:

NA

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Corsicana

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Activities shall take place in the City of Corsicana. Zip Codes 75109, 75110 and 75151.

Activity Description:

The City of Corsicana administration costs related to the disaster.



Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-417-000_MI_Admin_Austin-09122023125656-10042023132931

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

08/29/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Benefit Report Type:

NA

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Austin, City of

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Activities shall take place in the City of Austin. Zip Codes 73301, 78617, 78652, 78653, 78660, 78701-78705, 78710-78712, 78716-78717, 78719-78739, 78741-78742, 78744-78769, 78772-78774, 78778-78781, 78783, 78785-78786, 78788-78789.

Activity Description:

The City of Austin administration costs related to the disaster.



Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None



Grantee Activity Number: 18-419-000_MI_Admin_Hidalgo County-08182023093759-10042023132956

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

07/09/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Benefit Report Type:

NA

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

08/31/2023

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Hidalgo County

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Activities shall take place in Hidalgo County. Zip Codes 78501-78504, 78516, 78537-78539, 78541-78543, 78459, 78557-78558, 78560, 78562, 78563, 78565, 78570, 78572-78754, 78576-78577, 78579, 78589, 78595-78596 and 78599.

Activity Description:

Hidalgo County administration costs related to the disaster.



Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-421-000_MI_Admin_Hays County-09252023181222-10042023133008

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

09/25/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

09/30/2023

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Benefit Report Type:

NA

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Hays County

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Activities shall take place in Hays County. Zip Codes 78610, 78619, 78620, 78640, 78652, 78656, 78663, 78666, 78667, 78676, 78737 and 78390.

Activity Description:

Hays County administration costs related to the disaster.



Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 18-453-000-B164_Admin-09012021170431-10042023133038

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

05/06/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Benefit Report Type:

NA

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

08/31/2021

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Harris, County

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Subrecipient shall carry out the following housing activities in the Harris County area.

Activity Description:

Administration costs related to the disaster.



Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-107-000_MI_Admin_Wimberley-08282023130717-10042023132914

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

10/01/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

05/19/2024

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Benefit Report Type:

NA

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Wimberley

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Activities shall take place in the City of Wimberley. Zip Code 78676.

Activity Description:

The City of Wimberley administration costs related to the disaster.



Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-110-000_SC_ADMIN_Hubbard-01042024190651

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

11/14/2018

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Benefit Report Type:

NA

Activity Status:

Under Way

Project Title:

Restricted Balance

Projected End Date:

12/31/2024

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Hubbard

Texas General Land Office

Organization Type

Local Government

State Agency

Proposed Budget

\$ 0.00

\$ 0.00

Location Description:

Activities shall take place in the City of Hubbard. Zip Code 76648.

Activity Description:

The City of Hubbard administration costs related to disaster area.



Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Grantee Activity Number: 19-138-000_MI_Admin_Travis County-04012024134946

Activity Title: Administration

Activity Type:

Administration

Project Number:

9999

Projected Start Date:

04/16/2019

Project Draw Block by HUD:

Not Blocked

Activity Draw Block by HUD:

Not Blocked

Block Drawdown By Grantee:

Not Blocked

National Objective:

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

Benefit Report Type:

NA

Activity Status:

Cancelled

Project Title:

Restricted Balance

Projected End Date:

08/31/2024

Project Draw Block Date by HUD:

Activity Draw Block Date by HUD:

04/05/2027 by Bruce Grant

Total Budget: \$ 0.00

Most Impacted and Distressed Budget: \$ 0.00

Other Funds: \$ 0.00

Total Funds: \$ 0.00

Ancillary Activities

None

Proposed budgets for organizations carrying out Activity:

Responsible Organization

Travis County

Organization Type

Local Government

Proposed Budget

\$ 0.00

Location Description:

Activities shall take place in Travis County. Zip Codes 73301, 78610, 78613, 78615, 78617, 78620-78621, 78634, 78641, 78645, 78651-78654, 78660, 78664, 78669, 78691, 78701-78705, 78710-78712, 78716-78717, 78719-78739, 78741-78742, 78744-78769, 78772-78774, 78778-78779, 78780-78781, 78783, 78785-78786, 78788-78789 and 79738.

Activity Description:

Travis County administration costs related to the disaster.



Environmental Assessment:

Environmental Reviews: None

Activity Attributes: None

Activity Supporting Documents: None

Action Plan History

Version	Date
B-16-DH-48-0001 AP#35	04/22/2026
B-16-DH-48-0001 AP#34	01/26/2026
B-16-DH-48-0001 AP#33	10/22/2025
B-16-DH-48-0001 AP#32	07/28/2025
B-16-DH-48-0001 AP#31	04/15/2025
B-16-DH-48-0001 AP#30	01/27/2025
B-16-DH-48-0001 AP#29	10/28/2024
B-16-DH-48-0001 AP#28	07/18/2024
B-16-DH-48-0001 AP#27	04/18/2024
B-16-DH-48-0001 AP#26	01/23/2024
B-16-DH-48-0001 AP#25	10/19/2023
B-16-DH-48-0001 AP#24	07/27/2023
B-16-DH-48-0001 AP#23	04/26/2023
B-16-DH-48-0001 AP#22	01/27/2023
B-16-DH-48-0001 AP#21	10/21/2022
B-16-DH-48-0001 AP#20	07/29/2022
B-16-DH-48-0001 AP#19	04/29/2022
B-16-DH-48-0001 AP#18	01/28/2022
B-16-DH-48-0001 AP#17	10/29/2021
B-16-DH-48-0001 AP#16	07/29/2021
B-16-DH-48-0001 AP#15	04/26/2021
B-16-DH-48-0001 AP#14	01/26/2021
B-16-DH-48-0001 AP#13	10/27/2020
B-16-DH-48-0001 AP#12	07/29/2020
B-16-DH-48-0001 AP#11	04/30/2020
B-16-DH-48-0001 AP#10	01/27/2020



B-16-DH-48-0001 AP#9	10/28/2019
B-16-DH-48-0001 AP#8	07/30/2019
B-16-DH-48-0001 AP#7	04/29/2019
B-16-DH-48-0001 AP#6	03/14/2019
B-16-DH-48-0001 AP#5	01/23/2019
B-16-DH-48-0001 AP#4	10/30/2018
B-16-DH-48-0001 AP#3	09/13/2018
B-16-DH-48-0001 AP#2	07/27/2018
B-16-DH-48-0001 AP#1	07/18/2017

