

Report Information

Award Type	Award Number	Prime DUNS	Calendar Year / Quarter	Final Report
Grant	NA09NMF4630307	091139324	2009 / 3	No

Award Recipient Information

Recipient DUNS Number	091139324	Recipient Address 1	1700 N CONGRESS
Recipient Account Number	1483	Recipient Address 2	
Recipient Congressional District	21	Recipient City	AUSTIN
Parent DUNS Number	002537595	Recipient State	TX
Recipient Type	2F.77.VW	Recipient ZIP Code + 4	787011436
Recipient Legal Name	GENERAL LAND OFFICE, TEXAS	Recipient Country	USA
Recipient DBA Name			

Project / Award Information

Funding Agency Code	1330	Total Number of Sub Awards less than \$25,000/award	0
Awarding Agency Code	1330	Total Amount Sub Awards less than \$25,000/award	0.00
Program Source (TAS) Code	13-1440	Total Number of Sub Awards to Individuals	0
Sub Account Number for Program Source		Total Amount of Sub Awards to Individuals	0.00
CFDA Number	11.463	Total Number of Payments to Vendors less than \$25,000/award	0
Amount of Award	5148369.00	Total Amount of Payments to Vendors less than \$25,000/award	0.00
Award Date	07/01/2009		
Award Description	To restore approximately 328 acres of estuarine wetland habitat in shallow bay waters of West Galveston Bay, Texas. The objective is to mitigate for the historical loss of wetlands that have occurred in this area as a result of development, wind and wave action, and relative sea level rise. The project will construct wetland habitat within two adjacent sites (Galveston Island State Park and Jumbile Cove) using sediment hydraulically dredged from the bay bottom and placed in areas designed to raise the elevation of the bay bottom to a point suitable for planting of transplanted wetland vegetation. The project will undergo a final design phase from July to October 2009 that will deliver plans, specifications, and a Construction Contract Documents, followed by public		

Report Information

Award Type	Award Number	Prime DUNS	Calendar Year / Quarter	Final Report
Grant	NA09NMF4630307	091139324	2009 / 3	No

solicitation of a construction contractor from October to November 2009, and then a construction period from November 2009 to August 2010. The measure for project success will be the project achieving and maintaining specified elevations and percent coverage of the habitat features, followed by a post-project monitoring of the growth and colonization of transplanted vegetation for compliance to pre-determined success criteria developed by the recipient and the Texas Parks and Wildlife Department.

Project Information

Project Name or Project/ Program Title	Restoring Estuarine Habitat in West Galveston Bay	Activity Codes (NAICS or NTEE-NPC) (up to 10)
Quarterly Activities/ Project Description	Partial completion of final project design: Task 1 (100% complete). Project Review including a pre-services meeting with the project engineer and stakeholders to determine data collection schedule, permitting needs, identify habitat locations, and develop a project schedule. A site investigation was conducted to ground truth project's existing data. Task 2(45% complete): Completion of fieldwork for topographic and bathymetric surveying, and geotechnical data collection to support engineering design. Preparation of preliminary site plans and marsh layouts. Analysis of historical and current aerial photography, wind, waves and currents, rates of sea level rise, and shoreline change. Conduction of a workshop among engineer and stakeholders to discuss data collection results and marsh design approach. A 70% design level plan was completed on 9/17/09 and	Activity Code 1 541330 Activity Code 2 541370 Activity Code 3 541380 Activity Code 4 492110 Activity Code 5 722110 Activity Code 6 Activity Code 7 Activity Code 8 Activity Code 9 Activity Code 10

Report Information				
Award Type	Award Number	Prime DUNS	Calendar Year / Quarter	Final Report
Grant	NA09NMF4630307	091139324	2009 / 3	No

delivered at a project meeting. Final project design is continuing into the next reporting quarter. The recipient (GLO) is currently reviewing the first invoice from its engineering vender. The invoice is pending approval for payment, which is expected to be made in October, therefore, no project expenditures are being reported in this first quarterly report ending 9/30/09.

Project Status	Less than 50% completed
Total Federal Amount ARRA Funds Received/ Invoiced	0.00
Number of Jobs	0.00
Description of Jobs Created	No jobs created during this reporting period.
Total Federal Amount of ARRA Expenditure	0.00
Total Federal ARRA Infrastructure Expenditure	0.00
Infrastructure Purpose and Rationale	

Report Information

Award Type	Award Number	Prime DUNS	Calendar Year / Quarter	Final Report
Grant	NA09NMF4630307	091139324	2009 / 3	No

Infrastructure Contact

Name	Street Address 1
Email	Street Address 2
Phone	Street Address 3
Ext	City
	State
	ZIP Code + 4

Primary Place of Performance

Address 1
Address 2
City City of Galveston and Jamaica Beach
Country Code US
State TX
ZIP Code + 4 77554 - 0000
Congressional District 14

Recipient Highly Compensated Officers

Prime Recipient Indication of Reporting Applicability No	Officer 3 Name
Officer 1 Name	Officer 3 Compensation
Officer 1 Compensation	Officer 4 Name
Officer 2 Name	Officer 4 Compensation
Officer 2 Compensation	Officer 5 Name
	Officer 5 Compensation

Report Audit Trail

Created By Dennis Rocha
Date Created 10/01/2009 05:09 PM
Last Updated By Dennis Rocha
Last Updated On 10/22/2009 04:25 PM

Report Information

Award Type	Award Number	Prime DUNS	Calendar Year / Quarter
Grant	NA09NMF4630307	091139324	2009 / 3

Vendor Information

Sub Award Number	Payment Amount	0.00
Vendor DUNS Number 187294624	Product and Service Description	Project engineering including the collection of geotechnical and surveying data to support final design, data analysis, preparation of a draft design, and coordination with recipient and other project stakeholders.
Vendor Name HDR Engineering		
Vendor HQ ZIP Code + 4 78478 - 0010		

Report Audit Trail

Created By Dennis Rocha
Date Created 10/01/2009 05:09 PM
Last Updated By Dennis Rocha
Last Updated On 10/22/2009 04:25 PM